

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings wall purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240603039	A. Estimated quantity:	50M3
PO nos.:	20240603047	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	15M3
	<i>[Signature]</i>	D. Difference (C-A)	35M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.06.2024	09:20	10:20	10:30	07m3	5722	16800	16820				
2	15.06.2024	12:30	13:30	13:50	08m3	5726	19200	19250				
3												
4												
5												
6												
Total:					15m3		36000	36070				
Remarks	As per purchase order 50M3 but consumed 15M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperities.com and report-audit@modiproperities.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

