


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd			Block No.:	4500
Project:	Innopolis			Flat / Villa no.:	footings wall purpose
Supplier:	R6 Infra			Slab no.:	
Requisition nos.:	20240603039			A. Estimated quantity:	50M3
PO nos.:	20240603047			B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity poured	32M3
				D. Difference (C-A)	18M3

Details of RMC pour

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.06.2024	06:35	07:30	07:45	08m3	5705	19200	19250				
2	14.06.2024	06:55	07:55	08:10	08m3	5706	19200	19100	100			
3	14.06.2024	08:30	09:30	09:55	08m3	5707	19200	19270				
4	14.06.2024	08:55	09:50	10:10	08m3	5708	19200	19300				
5	14.06.2024											
6												
Total:					32m3		76800	76920	100			
Remarks	As per purchase order 50M3 but consumed 32M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.