

Internal memo no. 903/35/A

Annexure - B
RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4500 south west corner footings and retaining wall purpose.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20240620010		A. Estimated quantity:	70M3	
PO nos.:	20240620015		B. Requisition quantity:	70M3	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	64M3	
	<i>Shivani</i>	<i>N. Jaipuri</i>	D. Difference (C-A)	6M3	

APPROVED BY
28 JUN 2024
MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.06.2024	04:50	05:50	06:10	08m3	5790	19200	19250				
2	21-06-2024	05:10	06:10	06:30	08m ³	5791	19200	19380				
3	21-06-2024	05:25	06:25	06:40	08m ³	5792	19200	19420				
4	21-06-2024	05:45	06:45	07:00	08m	5793	19200	19150	50			
5	21-06-2024	06:10	07:10	07:30	08m	5794	19200	19800				
6	21-06-2024	06:30	07:30	07:50	08m	5795	19200	19200				
7	21-06-2024	06:45	07:45	08:00	08m	5796	19200	19120	80			
8	21-06-2024	07:30	08:30	08:50	08m	5797	19200	19750				
Total:					64m3		153600	155070	130			
Remarks		As per purchase order 70M3 but consumed 64M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

