

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4500 footings and retaining wall purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240603039	A. Estimated quantity:	50M3
PO nos.:	20240603047	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	23M3
			D. Difference (C-A)
			27M3

APPROVED BY

T. MADHU
PROJECT MANAGER
GVRC PVT LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	26.06.2024	09:06	10:05	10:20	08m3	5857	19200	19550				
2	26.06.2024	12:05	01:05	01:20	08m3	5863	19200	19050	150			
3	26.06.2024	04:53	05:53	06:13	07m3	5870	16800	16860				
Total:					23m3		55200	55460	150			
Remarks	As per purchase order 50M3 but consumed 23M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit