

スーパースタ

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

5800

Date: 21/06/2024

Ms. SV One Therapy Pally, PO No - 20240617016

Vehicle No.:

8090 0993

02

m25

22

10/3/20

Prakash

INWARD

inward No: S7DB

Dr: 21/6/20

Form No:

D:

Received By:

Sign:

Receiver's Signature

For R6 Infra

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.			Block No:	northern block balanced cols casting		
Project:	GV ONE			Flat / Villa no:			
Supplier:	R6 Infra(M25)			Slab no:			
Requisition nos:	20240622031			A. Estimated quantity	50m3		
PO nos.:	20240622039			B. Requisition	50m3		
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured		3.5m3 used on(25-06-24), 5.5m3 used (28-06-24), 3m3 used(28-06-24), 20.5m3		
Details of RMC pour			D. Difference (C-A)		17.5m3		

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21-06-2024	5:36	5:47	18:37	8m3	5800	19,200	19,250	-50			
2	21-06-2024	7:26	7:37	20:13	8m3	5805	19200	19400	-200			
3	21-06-2024	7:44	7:51	20:28	4.5m3	5806	10800	10540	260			
Total					20.5m3		38400	38650	-250			
Remarks												
Balanced quantity to be used later												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.