

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Towards Swimming pool footing & driveway columns concreting purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Towards Swimming pool footing & driveway columns concreting purpose
Requisition nos.:	20240629010	A. Estimated quantity:	20M3(M25)
PO nos.:	20240629020	B. Requisition quantity:	20M3
	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manger	D. Difference (C-A)	+1M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.07.24	09:37	13:18	13:30	8	0036	19200	19080	-120			
2.	04.07.24	12:33	15:50	16:10	8	0037	19200	19440	+240			
3.	04.07.24	15:54	17:16	17:35	5	0042	12000	12330	+330			
4.												
5.												
Total:					21		50400	50850	+450			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Post - 501321

Mail : kninfra1@gmail.com

Ph. No: 9100900011/9100755567

DELIVERY CHALLAN

Customer Name: GULSHAN REAL ESTATE AGENCY			D.C. No: 0036		Date: 04-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG7853		Mode: DUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents: 1) 2)			For Office use only		
			Driver Name: BR SANTOSH		
Note: No alterations without supplier's permission.			Signature:		
Customer Signature:					
Received above material in good condition			fo K N INFRA		
Customer Signature:			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
Varga No: 16034
MRN NO: 20240704014
Received By: [Signature]

INFRA

Plot No: 294, Ramapally (V), Keesara(M)
Khammam Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0037		Date: 04-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4349		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-25 RMC	8	Cum	8	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		RANJITH
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			fo K N INFRA Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP

Ward No. **16035**

MRN No. **2024070404**

Received By...

Signature

NFRA
Key No: 294, Ramapally (V), Keesara(M)
dchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY

Delivery Site: MALLAPUR

S.No: Description Qty Units Cum

2 M-25 RMC 5 13

Remarks

For Office use only

Driver Name: YOUSUF

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

Authorised Signatory

to K N INFRA

ENGINEER'S CONCRETE

GLOBAL RMC