



Construction Division - Material Requirement – Site Report

Company:	MRMLLP		Date:	22-06-24
Site:	GMR		Prepared by:	SK.Goushee
Report From / To	14-06-24 to 22-06-24 (Friday to Saturday)		Approved by:	Ahmed/Srinivas
Report Date	22-06-24			
List of items that require SKU:				
List of requisitions where PO/WO not prepared after 3 working days of requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.
20240223014	23-02-2024	1	Fire rated doors	Comparison statement sent to MD
20240416006	16-04-2024	1	Lift 6pax 3 rd lift H Block	Estimate with MD
20240416007	16-04-2024	1	Lift 6pax 3 rd lift E Block	Estimate with MD
20240419029	19-04-2024	1	Sofa -2 seater	Online purchase
20240601012	01-06-2024	1-2	Coffee tables	Online purchase
20240621041	19-06-2024	1-2	E Block column 8 shuttering	Partially approved
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
93052	15-10-2022	1	Electrical Power supply (E,F Club house)	E Block pending ,Work under progress
20230619013	19-06-2023	1	Lift C Block	Block C,G supplier don't have men and material ,they are planning to complete after completion of D &F blocks
20230619014	19-06-2023	1	Lift D Block	Part Material delivered installation Work under progress
20230619015	19-06-2023	1	Lift F Block	Part Material delivered installation Work under progress
20230619016	19-06-2023	1	Lift G Block	Block C,G supplier don't have men and material ,they are planning to complete after completion of D &F blocks
20230703023	03-07-23	1	H Block down comers	Part work completed ,Balance work Hold by MD sir
20230821044	21-08-23	1	Swimming pool filter plant	Site not yet ready
20230821045	21-08-23	1	Swimming pool filter plant	Site not yet ready
20230821046	21-08-23	1	Swimming pool Equipment	Site not yet ready
20230821047	21-08-23	2	Swimming pool Equipment	Site not yet ready
20230821048	21-08-23	3	Swimming pool Equipment	Site not yet ready
20230821049	21-08-23	4	Swimming pool Equipment	Site not yet ready
20230821050	21-08-23	5	Swimming pool Equipment	Site not yet ready
20240125031	25-01-24	1-2	E Block lift	Supplier arranging material tomorrow
20240214028	14-02-24	1-2	Swimming pool construction shuttering	Supplier arranging material tomorrow
20240214027	14-02-24	1	PCC Swimming pool	Site not yet ready
20240313039	13-03-24	1-10	E block slab -3-7 RCC work	Work under progress
20240318032	18-03-24	1	H Block lift material	Part material delivered
20240404031	04-04-24	1-5	RCC -Slab 3-7 garbage & pje	Work under progress
20240430053	30-04-24	1	G-Block service lift repairing work	Work under progress
20240531029	31-05-24	1	Glass railing	Work under progress
20240607022	07-06-24	1-4	Upvc windows	Supplier arranging material
20240607042	07-06-24	1-4	Upvc windows	Supplier arranging material
20240612079	12-06-24	1	Electric bike	Awaiting for advance payment approval
20240619050	19-06-24	1-4	Z angle templates	Monday will arrange vehicle 24-06-24



20240620020	20-06-24	1	Solid Bricks 4"	Supplier arranging material today			
20240620038	20-06-24	1	RMC M25	Partially delivered, balance as per site requirement supplier will arrange			
20240620039	20-06-24	1	RMC M20	As per site requirement supplier will arrange			
20240620043	20-06-24	1	RMC M10	As per site requirement supplier will arrange			
20240621002	21-06-24	1	Pvc swr bend	Tuesday will arrange vehicle 25-06-24			
No. of gate passes issued this week:			From No.	To No.			
Delivery van site visit on:							
Items not ordered but received:							
POs to be cancelled – material not required /incorrectly made:							
1.20240227023							
2.20240226001							
3.20240229016							
4.20240229036							
5.20240229010							
6.20240229011							
7.20240228028							
8.20240228027							
9.20240405019							
10.20240423012							
11.20240503020							
12.20240429024							
13.20240423033							
Approved POs – part/full material received – MRN not uploaded:							
PO to be closed – part material received – further material not required/will be ordered by new requisition:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in tons	Previous weeks stock in tons	
1.	8mm	.395	4.74	60	284	6140	
2.	10mm	.617	7.404	100	740	1820	
3.	12mm	.89	10.68	30	320	2060	
4.	16mm	1.58	18.96	50	948	5270	
5.	20mm	2.47	29.64	40	1185	5000	
6.	25mm	3.86	46.32	40	1852	2731	
7.	32mm	6.32	75.84	0.00	0.00	0.00	
8.	Binding wire	-		0.00	0.00	0.00	
OPC stock	0	OPC last weeks stock	-0	PPC/PSC stock	319	PPC/PSC last weeks stock	407
Details		Prepared by		Project Manager			
Sign							
Date		22-06-24		22-06-24			

Notes: 1. For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and audit@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this report. 4. Site engineers to call suppliers for status of delivery. DO NOT CALL PURCHASE. 5. Purchase to send reply to this report before next Saturday. 6. Zoom meeting to be held with purchase coordinator, site and purchase division once a week to discuss this report.