

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV reserch center pvt ltd		Block No.:	4500 west side retaining wall and columns concrete purpose	
Project:	innopolis		Flat / Villa no.:		
Supplier:	R6 INFRA		Slab no.:		
Requisition nos.:	20240702011		A. Estimated quantity:	70M3	
PO nos.:	20240702011		B. Requisition quantity:	70M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	48M3	
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	D. Difference (C-A)	22M3	

APPROVED BY
10 JUL 2024
T. MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05.07.2024	08:36	09:35	09:55	08m3	5968	19200	20150	-			
2	05.07.2024	10:42	11:42	12:02	06m3	5969	19200	19820	-			
3	05.07.2024	01:14	02:14	02:29	08m3	5970	19200	19320	-			
4	05.07.2024	04:17	05:17	05:37	08m3	5974	19200	19860	-			
5	05.07.2024	06:29	07:29	07:49	08m3	5975	19200	19830	-			
6	05.07.2024	08:21	09:21	09:41	08m3	5976	19200	19730	-			
Total:					48m3		115200	118710	-			
Remarks												
As per purchase order 70M3 but consumed 48M3 only.												

Note 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit