

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4500 west side retaining wall and columns concrete purpose.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20240702011		A. Estimated quantity:	70M3
PO nos.:	20240702011		B. Requisition quantity:	70M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	15M3
<i>A</i>	<i>S</i>	<i>M</i>	D. Difference (C-A)	55M3

APPROVED BY
MADHU
PROJECT MANAGER
GVRG. PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06.07.2024	11:04	12:04	12:19	08m3	983	19200	18650	550			
2	06-07-2024	14:40	15:40	16:00	07m3	998	16800	16950	-			
Total:					08m3		36000	35600	550			
Remarks		As per purchase order 70M3 but consumed 15M3 only										

Note 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit