

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4500 Footings and Retaining wall and pcc purpose.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20240518068		A. Estimated quantity:	50M3	
PO nos.:	20240518078		B.. Requisition quantity:	50M3	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	05M3	
			D. Difference (C-A)	45M3	

APPROVED BY

18 JUL 2024
J. MADHU
PROJECT MANAGER
GVRC PVT LTD

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.07.2024	03:25	04:25	04:45	05m3	5941	12000	11860	140			
Total:					05m3		12000	11860	140			
Remarks												
As per purchase order 50M3 but consumed 05M3 only												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

