

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards Swimming pool wall concreting purpose
Supplier:	KN INFRA	Slab no.:	-
Requisition nos.:	20240709009	A. Estimated quantity:	10M3(M25)
PO nos.:	20240709019	B. Requisition quantity:	10M3
	Sign of Admin	C. Actual quantity poured	10M3
	Sign of Project Manager	D. Difference (C-A)	-M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.07.24	11:11	16:06	16:25	6	0141	14400	14520	+120			
2.	11.07.24	13:51	17:31	17:45	4	0142	9600	9340	-260			
3.												
4.												
5.												
6.												
7.												
8.												
Total:					10 M3		24000	23860	-140			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports - photographs at sit

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

GULMOHAR RESIDENCY

D.C. No: 0141
Date: 11-07-2024

Date: 11-07-2024

Delivery Site: **MALLAPUR**

Truck No: TS08UG5055	Mode: DUMP
----------------------	------------

S.No:	Description	Qty	Units	Cum. Qty	Remarks
-------	-------------	-----	-------	----------	---------

1	M-25 RMC	6	Cum	6	-
---	----------	---	-----	---	---

Other Documents Enclosed:

For Office use only

1) Driver Name:

Signature: _____

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

10

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

Accepted without supplier &
with reasons.

Good condition

MODI REALTY MALLAPURATH
Date No. 16074 OL 11/12/24
MRN No. 802207702
Received By...
S...

TOTAL

KN INFRA
Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301
Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name:		GULMOHAR RESIDENCY		D.C. No: 0142		Date: 11-07-2024	
Delivery Site:		MALLAPUR		Truck No: TS08UG4351		Mode: DUMP	
S.No:	Description	Qty	Units	Cum	Cum Qty	Remarks	
2	M-25 RMC	4			10		
Other Documents Enclosed:				For Office use only			
1)	Driver Name:		Signature:				
2)	Note: No alterations will be accepted without supplier & Customer Signatures along with reasons						
Received above material in good condition							
Customer Signature		Authorized Signatory to K N INFRA					