

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4500 Columns and Retaining wall concrete purpose.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20240619009		A. Estimated quantity:	50M3	
PO nos.:	20240619012		B. Requisition quantity:	50M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	24M3	
<i>Nisaj</i>	<i>Shivani</i>	<i>M. J. MADHU</i> PROJECT MANAGER GVRS PVT. LTD.	D. Difference (C-A)	26M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.07.2024	08:26	09:26	09:46	08m3	6072	19200	19300	-			
2	10-07-2024	09:21	10:21	10:41	08m <sup>3</sup>	6074	19200	19250	-			
3	10-07-2024	12:22	01:22	01:42	08m <sup>3</sup>	6080	19200	19270	-			
Total:					24m3		57600	57820	-			
Remarks		As per purchase order 50M3 but consumed 24M3 only										

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit