

Requisition nos:		20240705016		A. Estimated quantity:		670m3						
PO nos.:		20240705023		B. Requisition quantity:		670m3						
Sign or Security		Sign of Admin	Sign of Admin	Actual quantity poured		71m3 used(08-07-24), 69.5m3 used on(10-07-24), 66m3 used (12-07-24), 70.5m3 used(14-07-24), 71m3 used(16-07-24), 69.5m3 used(18-07-24), 75.5m3						
Details of RMC pour				Difference (C-A)		177m3						
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of Sub project completion	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20-07-2024	8:08	8:19	8:58	8m3	6188	19,200	19,205	-5			
2	20-07-2024	8:32	8:43	9:20	8m3	6189	19200	19150	50			
3	20-07-2024	8:52	9:03	9:45	8m3	6190	19200	18999	201			
4	20-07-2024	11:12	11:23	12:05	8m3	6191	19200	19450	-250			
5	20-07-2024	11:55	12:06	12:39	8m3	6192	19200	19203	-3			
6	20-07-2024	12:50	13:01	13:44	8m3	6193	19200	18996	204			
7	20-07-2024	13:56	14:07	14:54	8m3	6194	19200	19100	100			
8	20-07-2024	14:16	14:27	15:05	8m3	6195	19200	19400	-200			
9	20-07-2024	16:59	17:10	17:51	8m3	6196	19200	19340	-140			
10	20-07-2024	19:10	19:15	19:43	3.5m3	6197	8400	8500	-100			
Total					75.5m3		181200	181343	-43			

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour

Infra

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 20/7/24

100

GVONE

PONO! - 20240705023

TS 09V E 0995

Thurkaapally

Code	PARTICULARS	Qty.	Cum.	Value
------	-------------	------	------	-------

35

NRN-2024072200183

$$\infty$$

20

INWARD

~~Invest No~~

612

MRN No:



Received By:

Sidin:

Receiver's Signature

For R6 Infra

~~Authorised~~ Signatory

	0	-0	0	1050	1052	0	900	903	0	-0	0	0	180	179	70	72
Total Act	0.00			8404.00			7210.00			n nn						

	W2
INT3	water
1	160
ACT	SET A
0	160 160
0	160 160
0	160 150
0	160 160
0	160 160
0	160 160
0	160 160
0	160 150

115
REED

Infra

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 20/7/24

GRV ONE PANDI-20240705023

TS 097E 0995

Thurkappally

Sl. No.	Particulars	Qty.	Cum.	Value
1	MDN-20340722001 8m ³		8m ³	Pump

Receiver's Signature

For **Re**infra

Authorised Signatory

①

DELIVERY CHALLAN

Infra

MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 14/07/24

0133

GV ONE

PO NO: - 20240705023

File No.: TS 090 F 09998

Thurkapally

Q. Grade	PARTICULARS	Qty.	Cum.	Value
M15	MRN-20240715009	8m ³	8m ³	8448

INWARD

Inward No: 6064 Dt: 14/07/24

MRN No:

Dt:

Received By:

Signa:

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signatory

Company/ Unit.		Construction Labors Pvt. Ltd.		BLOCK NO.		VOT FLOORING							
Project:		GV ONE	Flat / Villa no:										
Supplier:		R6 Infra(M15)	Slab no:		1								
Requisition nos:		20240705016	A. Estimated quantity:		670m3								
PO nos.:		20240705023	B. Requisition quantity:		670m3								
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured		71m3 used(08-07-24),69.5m3 used on(10-07-24),66m3								
		S.Y. Subbarao Project Manager		D. Difference (C-A)		463.5m3							
Details of RMC pour													
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2	
1	12-07-2024	8:32	8:43	9:27	8m3	6088	19,200	19,010	190				
2	12-07-2024	9:05	9:16	9:48	8m3	6089	19200	19630	-430				
3	12-07-2024	9:27	9:38	10:15	8m3	6090	19200	19420	-220				
4	12-07-2024	10:41	10:52	11:28	8m3	6091	19200	18950	250				
5	12-07-2024	11:15	11:27	12:02	8m3	6093	19200	19040	160				
6	12-07-2024	11:51	12:03	12:46	8m3	6094	19200	19260	-60				
7	12-07-2024	14:12	14:24	15:15	8m3	6096	19200	19190	10				
8	12-07-2024	14:39	14:51	15:27	8m3	6097	19200	19180	20				
9	12-07-2024	17:06	17:08	17:41	2m3	1096	4800	4750	50				
10													
					Total		66m3	158400	158430	-30			
Remarks													Balanced quantity to be used later

①

DELIVERY CHALLAN



Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

No. : **6088**

Date : 12/07/2024

Vehicle No. : 5TV One Thakrapally PO No - 20240705023
HS004A 5505

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
			8m ³	8m ³	Pumped
			8m ³		

MRN-20240713007

INWARD	
Inward No: 6043	Dt: 12/7/24
MRN No:	Dt:
Received By:	Sign:

Receiver's Signature	For R6 Infra Authorised Signatory
----------------------	---