

Requisition nos:	20240705016	A. Estimated quantity:	670m ³
PO nos.:	20240705023	B. Requisition quantity:	670m ³
Sign or Security	Sign of Admin	Sign of Admin	71m ³ used(08-07-24), 69.5m ³ used on(10-07-24), 66m ³ used (12-07-24), 70.5m ³ used(14-07-24), 71m ³ used(16-07-24), 69.5m ³ used(18-07-24), 75.5m ³
Details of RMC pour		D. Difference (C-A)	177m ³

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of Sub Project Meeting	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	20-07-2024	8:08	8:19	8:58	8m ³	6188	19,200	19,205	-5			
2	20-07-2024	8:32	8:43	9:20	8m ³	6189	19200	19150	50			
3	20-07-2024	8:52	9:03	9:45	8m ³	6190	19200	18999	201			
4	20-07-2024	11:12	11:23	12:05	8m ³	6191	19200	19450	-250			
5	20-07-2024	11:55	12:06	12:39	8m ³	6192	19200	19203	-3			
6	20-07-2024	12:50	13:01	13:44	8m ³	6193	19200	18996	204			
7	20-07-2024	13:56	14:07	14:54	8m ³	6194	19200	19100	100			
8	20-07-2024	14:16	14:27	15:05	8m ³	6195	19200	19400	-200			
9	20-07-2024	16:59	17:10	17:51	8m ³	6196	19200	19340	-140			
10	20-07-2024	19:10	19:15	19:43	3.5m ³	6197	8400	8500	-100			
Total					75.5m ³		181200	181343	-43			

Remarks

Balanced quantity to be used later

Note: 1. Report to be sent on a daily basis to p urchase@modiproperties.com and r eport-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour

Infra

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 20/7/24

100

Gr 1 one

PONO! - 20240705023

TS 09VF 0995

Thurkaapally

Code	PARTICULARS	Qty.	Cum.	Value
------	-------------	------	------	-------

35

NRN-2024072200183

$$\infty$$

Om

INWARD

~~Invest No~~

612

MRN No:

Received By:

Sidin:

Receiver's Signature

For R6 Infra

~~Authorised~~ Signatory

[illegible]

	W2
INT3	water
1	160
ACT	SET A
0	160 160
0	160 160
0	160 150
0	160 160
0	160 160
0	160 160
0	160 160
0	160 150

115
REED

Infra

CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 20/7/24

188

GRV ONE PANO!-20240705023

15097E0995

Thur Kapally

Sl. No.	Particulars	Qty.	Cum.	Value
1	INWARD MRN - 2024072200182	82	82	Pump

INVAR

Inward No: 0708

De: Adi7/24

MRN No:

Received By:

Sign:

Receiver's Signature

For **R6** Infra

Authorised Signatory