

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards e block column 6 concreting use purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20240719030	A. Estimated quantity:	60M3(M25)
PO nos.:	20240719034	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manger	D. Difference (C-A)	39M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.07.24	07:37	10:13	10:30	8	0384	19200	19290	+90			
2.	29.07.24	08:26	12:12	12:30	8	0385	19200	19210	+10			
3.	29.07.24	10:37	14:48	14:58	5	0386	12000	12600	+600			
4.												
5.												
6.												
Total:					21 M3		50400	51100	+700			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0384		Date: 29-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4349		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	PUMP
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		VINAY
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			for K N INFRA		
			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
Ward No. 16202 DL 24/7/24
MRN No. 20240125001
Received By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0385		Date: 29-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5054		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	16	PUMP
Other Documents Enclosed: 1) 2)			For Office use only		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. Received above material in good condition			Driver Name:		KAIF
			Signature:		
Customer Signature			fo K N INFRA Authorised Signatory		

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0386		Date: 29-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4353		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-25 RMC	5	Cum	21	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		V.KISHAN
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature			fo K N INFRA Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP
Ward No. 16203
MGN No. 2024072909
Received By...

TOTAL