

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards e block part slab 5 concreting work purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20240702023	A. Estimated quantity:	30M3(M20)
PO nos.:	20240702027	B. Requisition quantity:	30M3
	Sign of Admin	C. Actual quantity poured	24M3
	Sign of Project Manager	D. Difference (C-A)	6M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.07.24	14:01	14:50	15:05	8	0388	19200	19110	-90			
2.	29.07.24	14:15	15:04	15:15	8	0389	19200	19350	+150			
3.	29.07.24	14:45	15:46	16:05	8	0391	19200	19250	+50			
4.												
5.												
6.												
Total:					24 M3		57600	57710	-110			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0388		Date: 29-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4351		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	8	Cum	8	
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: RAJ KUMAR		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP
Ward No. **6204** Dt. **29/7/24**
MRN NO. **20240729022**
Received By..... Sign.....

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchal Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0389**

Date: **29-07-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4354**

Mode: **PUMP**

S.No: Description Qty

Units

Cum. Qty

Remarks

2

M-20 RMC

8

Cum

16

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier &
Customer Signatures alongwith reasons.

Received above material in good condition

For Office use only

Driver Name:


P.MALLESH

Signature:

for K N INFRA

Customer Signature

Authorised Signatory

MODI REALTY MALLAPUR
Ward No **16205** Dated **29/7/24**
MRN No **202405723022**
Received By: 

N INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0391		Date: 29-07-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4352		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M-20 RMC	8	Cum	32	

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

For Office use only

Driver Name:

RAUF

Signature:

fo K N INFRA

Customer Signature

Authorised Signatory

