



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

6242

To,

M/s.

Givome Hyderabadly Pore - 20240705023

Vehicle No. :

8809VE 0005

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

514
Givome

NRN-20240727026

8m³

8m³

Payable

INWARD

Inward No: 6292

Dr: 26/7/24

MRN NO:

Dr:

Received By:

Sign:

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signatory

①

Requisition nos		20240705016			A. Estimated quantity:		670m ³					
PO nos		20240705023			B. Requisition quantity:		670m ³					
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured						
						71m ³ used(08-07-24), 69.5m ³ used on(10-07-24), 66m ³ used (12-07-24), 70.5m ³ used(14-07-24), 71m ³ used(16-07-24), 69.5m ³ used(18-07-24), 75.5m ³ used on(20-07-24), 92m ³						
				ID Difference (C-A)		85m ³						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	26-07-2024	11:43	11:54	12:31	8m ³	6242	19,200	19,800	-600			
2	26-07-2024	11:59	12:11	12:49	8m ³	6243	19200	18850	350			
3	26-07-2024	13:12	13:24	14:06	8m ³	6247	19200	19250	-50			
4	26-07-2024	15:00	15:11	16:03	7m ³	6252	16800	16570	230			
5	26-07-2024	15:23	15:34	16:09	7m ³	6253	16800	16590	210			
6	26-07-2024	16:00	16:11	16:43	8m ³	6255	19200	19320	-120			
7	26-07-2024	16:55	17:06	17:35	8m ³	6257	19200	17490	1,710			
8	26-07-2024	17:09	17:20	17:55	8m ³	6258	19200	19420	-220			
9	26-07-2024	17:30	17:41	18:14	8m ³	6259	19200	18600	600			
10	26-07-2024	18:20	18:31	19:10	8m ³	6260	19200	18570	630			
11	26-07-2024	18:57	19:08	20:07	7m ³	6262	16800	16420	380			
12	26-07-2024	18:36	18:47	21:10	7m ³	6263	16800	16430	370			
Total					92m ³		220800	217310	3,490			
Remarks									Balanced quantity to be used later			
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m ³ . If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports +												