

Company/ firm:	GV Research center		Block No.:	Towards Atrium terrace flooring purpose.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20240722006		A Estimated quantity:	35M3	
PO nos.:	20240722015		B Requisition quantity:	35M3	
Sign of Security	Sign of Admin	Sign of Project Manager	C Actual quantity poured	24M3	
			D Difference (C-A)	11M3	

APPROVED BY
T. MADHU
PROJECT MANAGER
GVRC. PVT LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.07.2024	06:35	07:35	07:55	08m3	6205	19200	19270	-			
2	23.07.2024	07:15	08:15	08:30	08m3	6206	19200	19180	20			
3	23.07.2024	07:31	08:30	08:50	08m3	6207	19200	19100	100			
Total:					24m3		57600	57550	120			
Remarks As per purchase order 35M3 but consumed 24M3 only												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit