

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards 4545 Ramp and drive way slab concrete purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240719022	A. Estimated quantity:	40M3
PO nos.:	20240719029	B. Requisition quantity:	40M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			D. Difference (C-A)

APPROVED BY
 11 AUG 2024
 PROJECT MANAGER
 GVRC. PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23.07.2024	12:17	01:17	01:37	08m3	6212	19200	19700	-			
2	23-07-2024	12:37	01:37	01:57	08m3	6213	19200	19300	-			
3	23-07-2024	14:58	15:58	16:18	08m3	1296	19200	19230	-			
4	23-07-2024	15:38	16:38	16:58	03m3	1298	7200	7380	-			
5	23-07-2024	15:44	16:44	16:04	08m3	6216	19200	19070	130			
Total:					35m3		84000	84680	130			
Remarks		As per purchase order 40M3 but consumed 35M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs-per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

