



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

Date : 30/7/24

To,

6270

M/s.

G V ONE POND - 20240705023

Vehicle No. : TS 09UE 0997

Thurkappaally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M15	HRD - 20240731011 INWARD Inward No: 6347 Dt: 30/7/24 DRN No: Dt: Received By: Sign: CRESCENTIA LABS PVT LTD	8m ³	8m ³	PUMP

Receiver's Signature

For **R6 Infra**

Authorised Signatory

Requisition nos:		20240705016			A. Estimated quantity:		670m ³					
PO nos.:		20240705023			B. Requisition quantity:		670m ³					
Sign of Security		Sign of Admin	Sign of Project Manager		C. Actual quantity poured		71m ³ used(08-07-24), 69.5m ³ used on(10-07-24), 66m ³ used (12-07-24), 70.5m ³ used(14-07-24), 71m ³ used(16-07-24), 69.5m ³ used(18-07-24), 75.5m ³ used on(20-07-24), 92m ³ used(26-07-24), 66m ³					
At our place		Recd	Subba Reddy		D. Difference (C-A)		19m ³					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	30-07-2024	8:42	8:53	9:25	8m ³	6270	19,200	18,780	420			
2	30-07-2024	9:00	9:11	9:46	8m ³	6271	19200	18600	600			
3	30-07-2024	9:45	9:56	10:36	7m ³	6273	16800	16470	330			
4	30-07-2024	12:03	12:15	12:57	8m ³	6275	19200	18890	310			
5	30-07-2024	12:25	12:37	13:12	8m ³	6276	19200	19430	-230			
6	30-07-2024	13:15	13:27	14:06	8m ³	6277	19200	19180	20			
7	30-07-2024	14:05	14:17	14:58	8m ³	6278	19200	18790	410			
8	30-07-2024	15:25	15:37	16:12	7m ³	6280	16800	16850	-50			
9	30-07-2024	17:15	17:23	18:01	4m ³	6259	9600	10050	-450			
10												
Total					66m ³		158400	157040	1,360			
Remarks					Balanced quantity to be used later							

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.