## **GV1 Material delivery tracker**



	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1	1001	<b>✓</b>	gayathri - Material Fully received, MRN done.	<del>20231226051</del>	Equipment	Vaccum pump EQPT4118	Fully delivered
2	<del>1002</del>	<b>✓</b>	Janaki Invoice received. issue closed.	<del>20240130001</del>	Electrical	Electrical Works Misc -MISC2449	Fully delivered
3	<del>1014</del>	<b>✓</b>	gayathri Site does not require the material, PO to be cancel.	<del>20240209048</del>	Electrical	3 pin plug Misc -ELEC5847	PO cancelled
4	1003	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240209050</del>	Electrical	Panel LT Misc -ELEC4170 MNR	Fully delivered
5	1004	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240212017</del>	Equipment	High Speed Diesel Tank EQPT2612	Fully delivered
6	1005	✓	gayathri Material delivered, MRN updated.	<del>20240217001</del>	₩θ	HVAC Chiller of 400TR HVAC3436	Fully delivered
7	<del>1015</del>	<b>✓</b>	gayathri - Po to be cancelled, Site not require the material.	<del>20240217026</del>	Plumbing	Plumbing GI Nipple - 15×100mm -PLUM1695	PO cancelled
8	<del>1017</del>	<b>✓</b>	gayathri Po to be cancelled.	<del>20240218005</del>	Fire Fighting	Flexible sprinkler hose 25D×1500Lmm -FIRE1990	PO cancelled
9	<del>1018</del>	<b>✓</b>	gayathri Po to be cancelled as it is made on summit sales.	<del>20240219021</del>	Fire Fighting	Steel MS Round pipe € class— 150D×6000Lmm -STEL9318	PO cancelled
10	1006	<b>✓</b>	gayathri Material fully delivered, MRN DONE.	<del>20240223003</del>	HVAC	Chiller pump KSB, Horizontal 37.5KW	Fully delivered
11	<del>1019</del>	<b>✓</b>	gayathri Po to be cancelled.	<del>20240227004</del>	Paints	Enamel Post Office Red 4Ltrs -PAIN5030	PO cancelled
12	<del>1020</del>	<b>✓</b>	gayathri Full Material delivered, MRN done.	<del>20240227029</del>	Hardware	Anchor bolt Bolt Type 8x50mm -HARD2385	Fully delivered
13	<del>1021</del>	<b>✓</b>	gayathri Part material delivered, bal PO to be cancelled.	<del>20240227058</del>	Hardware	U-Clamps Sprinkler Hanger- 25Dx25Wx1.5Tx83Hmm -HARD5532	PO cancelled
14	1007	<b>~</b>	gayathri Material fully received, MRN done.	<del>20240302005</del>	Electrical	Electrical Panel LT- Misc Fire panel, VTN, Isolater panel -ELEC4170	Fully delivered
15	<del>1022</del>	<b>✓</b>	Janaki Part material delivered. Remaining they will raise new requisition for order. PO to be cancel.	<del>20240304031</del>	Steel	MS U Bracket Misc -STEL7735	Partially delivered

Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
<del>1023</del>	✓	gayathri Material delivered, MRN done.	<del>20240311031</del>	<del>Steel</del>	MS Dummy Flange Table E-200DX15Tmm with 8Holes -STEL4609	Fully delivered
1024	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240311040</del>	Building material	Tandoor Rough Stone- 900x600mm BUIL8803	Fully delivered
1025	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240319042</del>	Tools	Welding Rod Mangalam- 12packets -TOOL8169	Fully delivered
1046	<b>✓</b>	gayathri Material not required by the site, PO to be closed.	<del>20240322061</del>	Building Material	Hume Pipe CC NP3-600Dx2500mm BUIL7344	PO cancelled
1008		gayathri - Material fully delivered, Work under progress(MEP).	20240325008	Electrical	Bus Duct-Installation- -Misc ELEC2440	Fully delivered
<del>1047</del>	<b>✓</b>	gayathri PO cancelled as it is an old PO, new PO has been raised.	<del>20240325010</del>	Electrical	Electrical Bus Duct Misc ELEC1552	PO cancelled
<del>1026</del>	✓	gayathri Material fully delivered, MRN done.	<del>20240325013</del>	Electrical	HT Cable Route Marker ELEC7811	Fully delivered
1009	✓	gayathri Po closed at initial stage.	<del>20240325016</del>	Fire & Safety	Fire Shaft Door- 900X1500mm FIRE7717	PO cancelled
1010	✓	gayathri Material fully delivered, MRN done.	<del>20240325025</del>	Electrical	Bus Duct Misc ELEC1552	Fully delivered
1027	<b>✓</b>	gayathri Po to be cancel.	<del>20240327017</del>	Fire & Safety	Fire fighting Fire sprinklers FIRE6625	PO cancelled
1011	<b>✓</b>	gayathri Full material reccievd, MRN done , work completed.	<del>20240328031</del>	Steel	FabricationWork Fire Safety Misc STEL5891	Fully delivered
1040	<b>✓</b>	gayathri Wrong Po made, New PO raised, PO to be cancelled.	<del>20240404007</del>	Fire & Safety	Booster pump panel 12.5Hp FIRE5063	PO cancelled
1050	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240404010</del>	Electrical	Electrical Pump Starter Panel ELEC4081	Fully delivered
1030	✓	gayathri Full material delivered, MRN done.	<del>20240405037</del>	Miscellaneous	Battery Misc Lead acid battery 12 v 42ah type ep42 13 MISC5074	Fully delivered
<del>1031</del>	✓	Janaki Part material delivered. Remaining they will raise new requisition for order. PO to be cancel.	<del>20240406033</del>	Paints	Enamel 41trs Black PAIN1656	Partially delivered
<del>1032</del>	~	Janaki Material not required at site .PO to be cancel.	<del>20240406040</del>	Steel	MS Gazette plate 250X180X10Tmm STEL5328	PO cancelled

5	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
2	<del>1012</del>	✓	gayathri Full material delivered, MRN done.	<del>20240406043</del>	Plumbing	Open well submersible pump Multi stage 3 Phase 6stage LHMS 1B- 3HP PLUM2939	Fully delivered
3	<del>1033</del>	✓	Janaki Part material delivered. Remaining they will raise new requisition for order. PO to be cancel.	<del>20240411001</del>	Steel	MS L Angle 6000Lmm- 50x5Tmm STEL6449	Partially delivered
	1034	<b>✓</b>	Janaki Material not required at site .PO to be cancel.	<del>20240411002</del>	Hardware	GI Nut Bolt with Washer 8x75mm HARD1153	PO cancelled
5	<del>1035</del>	✓	gayathri Full material delivered, MRN done.	<del>20240411006</del>	Steel	"MS L Angle 6000Lmm- 50x5Tmm- 47 Lengths" STEL6449	Fully delivered
6	<del>1036</del>	✓	gayathri Material received, MRN updated.	<del>20240411007</del>	Hardware	"Wedge Anchor bolt M10X135Lmm- Normal quality" HARD8723	Fully delivered
7	1041	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240413024</del>	Electrical	LT Supply Works Misc LS ELEC6068	Fully delivered
3	<del>1037</del>	✓	gayathri Material delivered, MRN to be updated.	<del>20240413025</del>	Doors	Door frames with threshold WPC- 1200Wx2400Hmm DOOR1024	Fully delivered
)	1038	<b>✓</b>	gayathri Po to be cancel.	<del>20240415010</del>	Hardware	Wedge Anchor bolt 12X100Lmm HARD4066	PO cancelled
	1042	<b>✓</b>	gayathri material received, MRN done.	<del>20240417014</del>	Electrical	Sirocco Exhaust Fan- Wall Mounted ELEC7293	Fully delivered
	1028	✓	Janaki Part material delivered. Remaining they will raise new requisition for order. PO to be cancel.	<del>20240417016</del>	Fire & Safety	Butterfly valve 100mm FIRE1351	Partially delivered
	<del>1029</del>	✓	gayathri Material fully delivered, MRN done.	<del>20240419001</del>	Hardware	"Toughened Glass Misc - 200mm x 300mm 20 nos" HARD9877	Fully delivered
3	1043	<b>✓</b>	Janaki As per site request close this po.	<del>20240423006</del>	Electrical	Aluminium lugs Ring type 95 Sqmm ELEC4133	PO cancelled
ļ.	<del>1045</del>	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240424020</del>	Fire & Safety	Fire fighting Fire sprinklers FIRE6625	Fully delivered
	<del>1052</del>	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240424021</del>	General Items	General Items Teflon tapes GENE1944	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1044	~	gayathri Material fully delivered, MRN done.	<del>20240424022</del>	Fire & Safety	Fire fighting Fire sprinklers FIRE6625	Fully delivered
1053		gayathri Material fully delivered, MRN done.	<del>20240427010</del>	<del>Equipment</del>	Concrete Floor Scarifier Machine Concrete floor scarifier machine working width 250mm, milling depth 3-5 adjustable, motor power 7.5KW 3 phase power, 415V, cutting quantity 104 pieces, weight 135 kgs EQPT9250	Fully delivered
<del>1054</del>	~	gayathri Material not required , PO to be closed.	<del>20240429048</del>	Plumbing	Bronze with 20meters Head PLUM8431	PO cancelled
<del>1055</del>	✓	gayathri Material fully delivered, MRN done.	<del>20240430010</del>	Electrical	Flexible Copper cable -1.5Sqmm 2core Grey cable shielded ELEC 4412	Fully delivered
<del>1056</del>	~	gayathri Material delivered, MRN done.	<del>20240430011</del>	Steel	MS 90 Bend C Class—80Dmm STEL9792	Fully delivered
<del>1058</del>	~	gayathri Collect from MHPL GV.	<del>20240502011</del>	Steel	MS Flange Table E- 150DX16Tmm with 8Holes STEL2596	Fully delivered
<del>1057</del>	✓	gayathri Material received, MRN done.	<del>20240503001</del>	Plumbing	CPVC E1bow 80mm PLUM8482	Fully delivered
<del>1061</del>	~	gayathri Material received, MRN done.	<del>20240503031</del>	Plumbing	Water Meter Misc 50	Fully delivered
1060	✓	gayathri Material fully delivered, MRN done.	<del>20240503062</del>	Steel	MS Round Pipe B Class -40Dx6000Lmm 17 Lengths STEL4596	Fully delivered
1059	✓	gayathri Material received, MRN done.	<del>20240503063</del>	Hardware	GI Universal Clamp 25Dmm HARD1017	Fully delivered
1063	✓	gayathri Material received, MRN done.	<del>20240506016</del>	Electrical	GI Flat 25X3Tmm ELEC9995	Fully delivered
1062	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240506017</del>	Electrical	PVC Conduit pipe FR- 25mm 1.2mm thickness ELEC 6228	Fully delivered
1064	✓	gayathri Material delivered, MRN done.	<del>20240506054</del>	Electrical	Change Over Switch Manual 100A 4P SS enclosure ELEC3304	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1066	✓	Janaki Material not required at .PO to be closed.	<del>20240507020</del>	Plumbing	MS Reducer 100X50mm PLUM2519	<del>PO cancelled</del>
1065	✓	gayathri Material delivered, MRN done.	<del>20240507021</del>	Fire & Safety	MS Reducer 32x100mm FIRE1009	Fully delivered
1072	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240508025</del>	Electrical	Copper Flat Cable- 3core 2.5sqmm ELEC4585	Fully delivered
1070	<b>✓</b>	gayathri Full material delivered, MRN done.	<del>20240508028</del>	Electrical	Conducting Pipe PVC- 25X1.5mm ELEC3082	Fully delivered
1069	<b>✓</b>	gayathri Full material delivered, MRN done.	<del>20240508030</del>	Electrical	Copper Wire Red color- 2.5SqmmX90mtrs ELEC4914	Fully delivered
1071	<b>✓</b>	gayathri Full material delivered, MRN done.	<del>20240508033</del>	Electrical	MS Conduit pipe 25mm ELEC 3181	Fully delivered
1074	<u>~</u>	gayathri Material delivered, MRN done.	<del>20240508047</del>	Electrical	Cable 2coreX1sqmm Grey cable shielded ELEC2332	Fully delivered
1073	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240508048</del>	Equipment	High meter Lux meter EQPT7672	No
1076	<b>✓</b>	gayathri Po cancelled at initial stage.	<del>20240509001</del>	Equipment	High meter Flow meter 200dia EQPT7672	PO cancelled
<del>1075</del>	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240509003</del>	<del>Plumbing</del>	"Bronze With a Set of Gasket, with the installation of s " PLUM8431	Fully delivered
1068	✓	gayathri Material fully delivered, MRN done.	<del>20240509004</del>	Electrical	Copper Wire Red color 2.5SqmmX90mtrs ELEC4914	Fully delivered
1067	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240509025</del>	Hardware	MS Nails 50mm HARD1877	Fully delivered
1077	<b>✓</b>	gayathri - Material fully delivered, MRN done.	<del>20240510042</del>	Hardware	GI Nut-8mm HARD6681	Fully delivered
<del>1078</del>	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240514012</del>	Equipment	High meter EQPT7672	Fully delivered
1079		gayathri - Material available at MHTR@ GV(MEP), Collect from MHPL GV.	20240514014	Electrical	Cable-Red- 2coreX1.5sqmm -Frlsh cable ELEC4131	No
1080	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240515036</del>	HVAC	Y Strainer 50mm HVAC6605	Fully delivered
1081	<u>~</u>	gayathri Material fully delivered, MRN done.	<del>20240515035</del>	Fire & Safety	Rubber gasket Table E 50Dmm aS FIRE2072	Fully delivered

l. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1082	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240515034</del>	Hardware	GI Nut with Bolt 15.8X50mm HARD8075	Fully delivered
1083	<b>✓</b>	gayathri PO TO BE CANCEL.	<del>20240515033</del>	Steel	MS Flange Table E- 50DX10Tmm with 4Holes STEL3676	PO cancelled
1084	<b>✓</b>	gayathri Po closed at initial stage.	<del>20240517051</del>	Plumbing	GI Coupling B Class- 32mm 32x25mm PLUM7043	PO cancelled
1085	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516042</del>	Fire & Safety	Control Module Addressible FIRE3099	Fully delivered
1086	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516041</del>	Hardware	Fischer Plug 6mm HARD7695	Fully delivered
1087	✓	gayathri Material delivered, MRN done.	<del>20240516040</del>	Electrical	Cable Red- 2coreX1.5sqmm ELEC4131	Fully delivered
1088	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516039</del>	Tools	Hammer Drill Bit Misc — 8mm T00L2657	Fully delivered
1089	✓	gayathri Material delivered, MRN done.	<del>20240516038</del>	Hardware	Fischer Plug 6mm HARD7695	Fully delivered
1090	✓	gayathri Material delivered, MRN done.	<del>20240516037</del>	Electrical	GI Base Saddle 25mm -72 pcs 1 box ELEC8660	Fully delivered
1091	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516036</del>	HVAC	Butterfly valve PN16-200Dmm HVAC3178	Fully delivered
1092	✓	gayathri Part material delivered, bal material required by site, PO to be cancelled.	<del>20240516035</del>	Fire & Safety	MS Reducer 200x125mm FIRE3120	PO cancelled
1093	✓	gayathri Material delivered, MRN done.	<del>20240516033</del>	Steel	MS Reducer 200X150mm STEL8530	Fully delivered
1094	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516062</del>	Plumbing	Bronze CI with installation PLUM8431	Fully delivered
1095	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516061</del>	Fire & Safety	Smoke detector Non addressible FIRE7855	Fully delivered
1096	<b>✓</b>	gayathri Material delivered, MRN done.	20240516060	Miscellaneous	Battery Misc 7ah 12volt MISC5074	Fully delivered
1097	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240517028</del>	Fire & Safety	CO Detector FIRE2394	Fully delivered
1098	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516058</del>	Electrical	Cable Red- 2coreX1.5sqmm ELEC4131	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1099	✓	gayathri Material delivered, MRN done.	<del>20240516057</del>	Fire & Safety	MS Flange 125mm 215 pcd FIRE2751	Fully delivered
<del>1100</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240516067</del>	Building Material	PVC Rungs Misc BUIL5290	Fully delivered
1101	✓	gayathri Material fully received, MRN done.	<del>20240517005</del>	Fire & Safety	Rubber gasket Table E 50Dmm FIRE2072	Fully delivered
<del>1102</del>	✓	gayathri Material delivered, MRN done.	<del>20240517004</del>	Hardware	MS Bolt+Nut+Double washer 16X125mm HARD1563	Fully delivered
1103	✓	gayathri Material delivered, MRN done.	<del>20240517003</del>	Steel	MS Flange Table E- 300DX14Tmm with 12Holes STEL2951	Fully delivered
1104	✓	gayathri Material delivered, MRN done.	<del>20240517011</del>	Hardware	GI Universal clamp- 160mm HARD9823	Fully delivered
<del>1105</del>	<b>▽</b>	gayathri - Po closed at initial stage.	<del>20240518001</del>	Fire & Safety	Fire Alarm FIRE3509	PO cancelled
1106	✓	gayathri Material fully received, MRN done.	<del>20240517049</del>	Tools	Brush 100mm Nos TOOL2356	Fully delivered
<del>1107</del>	✓	gayathri Full material delivered, MRN done.	<del>20240517048</del>	Paints	Red Oxide Primer Asian 1Ltr Can PAIN8548	Fully delivered
1108	<b>~</b>	gayathri Full material delivered, MRN done.	<del>20240517047</del>	Hardware	GI Threaded Rod— 8mmX2000mm HARD9620	Fully delivered
1109	✓	gayathri Full material delivered, MRN done.	<del>20240517046</del>	Steel Steel	MS Round Pipe C Class- 1500x6000Lmm 13 Lengths STEL9318	Fully delivered
1110	✓	gayathri Po cancelled	<del>20240518019</del>	Steel	MS Reducer 100X80mm STEL8028	PO cancelled
1111	✓	gayathri - Material not required by site, PO to be cancelled.	<del>20240517052</del>	Steel	MS Reducer C Class— 100x150mm STEL9384	PO cancelled
<del>1112</del>	<b>✓</b>	gayathri Full material delivered, MRN done.	<del>20240518012</del>	Steel	MS 90 Bend C Class— 100Dmm STEL3027	Fully delivered
1113	<b>✓</b>	gayathri Full material delivered, MRN done.	<del>20240518013</del>	Fire & Safety	Fire Alarm Panel—6Zone FIRE3115	Fully delivered
1114	✓	gayathri Full material delivered, MRN done.	<del>20240518018</del>	Fire & Safety	MS Flange 125mm 8 holes with pcd 215 FIRE2751	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
9	<del>1115</del>	<u> </u>	gayathri Full material delivered, MRN done.	<del>20240518017</del>	Steel Steel	MS Dummy Flange Table E-200DX15Tmm with 8Holes STEL4609	Fully delivered
0	<del>1116</del>	✓	gayathri Material delivered, MRN done.	<del>20240304077</del>	Building Material	Precast Compound Wall — precast labour quarters BUIL2310	Fully delivered
	<del>1117</del>	✓	gayathri PO closed.	<del>20240311012</del>	Construction	Civil Brick work 1- 150mm CONST RCC2089	PO cancelled
2	1118	<b>✓</b>	gayathri Material fully received, MRN closed.	<del>20240311010</del>	Construction	Shear wall 0 Shuttering CONST RCC4482	PO cancelled
3	<del>1119</del>	✓	gayathri Material delivered, MRN done.	<del>20240322015</del>	Tools	Cutting Blade Metal- Norton 350mm T00L8785	Fully delivered
1	<del>1120</del>	✓	gayathri PO cancelled.	<del>20240325024</del>	Building Material	VDF Flooring Including M20 grade concrete 50mm thickness BUIL8997	PO cancelled
5	<del>1121</del>		gayathri Material fully received, MRN done.	<del>20240326044</del>	Steel	MS Rolling Shutter without gear Misc Rolling shutter top gap filling 'L' angle frame+lmm sheet, each sheet 23kg STEL7514	Fully delivered
	<del>1122</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240328018</del>	<del>Doors</del>	Flush door with Laminate— 2330mmx1050mmx32mm DOOR1477	Fully delivered
	1123		gayathri - Work under progress.	20240328020	Building Material	False Ceiling Plain- Gyp BUIL1521	Partially delivered
	<del>1124</del>	<b>✓</b>	gayathri Po to be cancelled.	<del>20240329034</del>	Hardware	SS Wedge Anchor Bolt—M10X115Lmm HARD8399	PO cancelled
	<del>1125</del>	<b>✓</b>	gayathri Material received, work completed, MRN done.	<del>20240401013</del>	Building Material	False Ceiling Plain- Gyp BUIL1521	Fully delivered
	<del>1126</del>	<b>▽</b>	gayathri Material delivered, MRN done.	<del>20240402008</del>	Steel	MS Template for Manhole Misc Outer dia 675mm, inner dia 530mm, Height inner dia 75 100mm, Height outer dia is 40 50mm STEL4878	Fully delivered
	<del>1127</del>	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240403032</del>	₩indows	ACP+ Structural Glazing System Misc WIND5010	Fully delivered

S	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	<del>1128</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240403031</del>	Windows	ACP+ Structural Glazing System Misc WIND5010	Fully delivered
	<del>1129</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240403027</del>	Windows	ACP+ Structural Glazing System Misc WIND5010	Fully delivered
	<del>1130</del>	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240406059</del>	Hardware	Security Kiosk Misc HARD1040	Fully delivered
	<del>1131</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240410022</del>	Tiles Wall & Floor Tiles	Vitrified Aura Light Grey Cera 600X1200mm TILE5760	Fully delivered
	<del>1132</del>	<b>✓</b>	gayathri Po to be cancelled.	<del>20240410032</del>	Tools	Helmets Labour Female TOOL4496	PO cancelled
	<del>1133</del>	✓	gayathri Material received, work completed, MRN done.	<del>20240419019</del>	Building Material	False Ceiling PVC Fixing Including hardware Misc BUILIL6915	Fully delivered
	<del>1134</del>	✓	gayathri Material delivered, MRN done.	<del>20240419018</del>	Building Material	False Ceiling PVC Fixing Including hardware Misc BUILIL6915	Fully delivered
	<del>1135</del>	<b>✓</b>	gayathri PO Closed.	<del>20240419021</del>	Construction	False ceiling Gypsum board Plain CONST RCC7655	PO cancelled
	<del>1136</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240420032</del>	₩	Civil Brick work 3- 150mm CONST RCC4068	Fully delivered
	<del>1137</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240420031</del>	₩	Civil Brick work 4- 150mm CONST RCC5647	Fully delivered
	1138		gayathri - Work under progress.	20240420030	WO	Civil-Brick work 5- 150mm CONST-RCC6171	Partially delivered
	1139		gayathri - Work under progress.	20240420029	WO	Civil-Brick work 6- 150mm CONST-RCC4801	Partially delivered
	1140	<b>✓</b>	gayathri Material fully received.	<del>20240420028</del>	Construction	Civil Brick work 3- 150mm CONST RCC4068	Fully delivered
	1141	<b>✓</b>		<del>20240420027</del>	Construction	Civil Brick work 3- 150mm CONST RCC4068	Fully delivered
	1142		gayathri - Work under progress.	20240420026	WO	Civil-Brick work 5- 150mm CONST-RCC6171	Partially delivered
	1143		gayathri - Work under progress.	20240420025	WO	Civil-Brick work 6- 150mm CONST-RCC4801	Partially delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1144	✓	gayathri Material fully received, MRN done.	<del>20240420024</del>	₩	Civil Brick work 1- 150mm CONST RCC2089	Fully delivered
1145	✓	gayathri Material fully received, MRN done.	<del>20240422025</del>	Cement	PPC 50kg CEMT9218	Fully delivered
1146	✓	Janaki Part material delivered. blc to be cancel.	<del>20240422041</del>	Hardware	Channel Bracket — 50WX300Hmm HARD1262	Partially delivered
1147	✓	gayathri Material fully received, MRN done.	<del>20240424037</del>	Hardware	SS Wedge Anchor Bolt M10X115Lmm HARD8399	Fully delivered
1148		gayathri - Part material received, bal material to be collected BY 6/8.	20240424036	Steel	MS Box Pipe 50X50X3Tmm STEL4128	Partially delivered
1149	✓	gayathri Po closed at initial stage	<del>20240425037</del>	Plumbing	PVC Overhead Tank 2000ltrs PLUM1127	PO cancelled
<del>1150</del>	✓	gayathri Material delivered, MRN updated.	<del>20240430045</del>	Building Material	Pavers Interlocking Mise BUILIL1376	Fully delivered
1151	✓	gayathri PO to be closed.	<del>20240502019</del>	Consumables	RO Plant Service Charges Misc CONS8779	PO cancelled
<del>1152</del>	✓	gayathri Material delivered, MRN done.	<del>20240502031</del>	Doors	Fire Rated Door Fire door double leaf 1800X2400mm DOOR2913	Fully delivered
1154	✓	gayathri Material delivered, MRN done.	<del>20240503047</del>	Steel	MS_L_Angle-6000Lmm- 40X5Tmm STEL5457	Fully delivered
<del>1155</del>	✓	gayathri Material delivered, MRN done.	<del>20240503050</del>	Plants	Trees Silveroak Misc PLNT4179	Fully delivered
<del>1156</del>	✓	gayathri Material delivered, MRN DONE.	<del>20240504006</del>	₩	Civil Brick work 3- 150mm CONST RCC4068	Fully delivered
<del>1157</del>	✓	gayathri Material delivered, MRN DONE.	<del>20240504005</del>	₩	Civil Brick work 3- 150mm CONST RCC4068	Fully delivered
1158	<b>✓</b>	gayathri Material delivered, MRN DONE.	<del>20240504007</del>	₩0	Column 4 Shuttering CONST RCC1821	Fully delivered
1159		gayathri - Material is under production- LIFT	20240506028	Equipment	LiftMisc EQPT2927	No
1160	✓	gayathri Material delivered, MRN done.	<del>20240506062</del>	Tiles	Floor Tiles Nitco- Sandstone Dune- 600x1200mm TILE2702	Fully delivered
<del>1162</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240508014</del>	Chemical	Nitobond EP Bonding agent CHEM6251	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1163		gayathri - 50% of the work and the material is done, MRN done, remaining 50% work in progress.	20240508029	WO	ACP+ Structural Glazing SystemMisc WIND5010	Partially delivered
1164	<b>✓</b>	gayathri Collect from MHPL GV.	<del>20240508059</del>	Steel	MS Flat patti 50X6mm STEL9825	Fully delivered
<del>1165</del>	✓	gayathri Fully delivered, MRN done.	<del>20240509022</del>	Cement	PPC 50kg CEMT9218	Fully delivered
<del>1166</del>	✓	gayathri Fully delivered, MRN done.	<del>20240510026</del>	Hardware	Wedge Anchor bolt— M12X115Lmm HARD6282	Fully delivered
1167	<u>~</u>	gayathri Fully delivered, MRN done.	<del>20240511002</del>	Construction	Column 7 Shuttering CONST RCC7517	Fully delivered
1168	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240511001</del>	Construction	Column 7 Shuttering CONST RCC7517	Fully delivered
<del>1169</del>	✓	gayathri Fully delivered, MRN done.	<del>20240514015</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive Mise CHEM5982	Fully delivered
<del>1170</del>	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240514023</del>	Furniture & fixtures	<del>Chair Misc</del> <del>FUNF9204</del>	Fully delivered
<del>1171</del>	~	gayathri Fully delivered, MRN done.	<del>20240516048</del>	Building Material	Manhole Set FRP Round- 530mm 40T BUIL6832	Fully delivered
<del>1172</del>	<u>~</u>	gayathri Fully delivered, MRN done.	<del>20240516007</del>	General Items	Teflon tapes GENE1944	Fully delivered
<del>1173</del>	<u>~</u>	gayathri Fully delivered, MRN done.	<del>20240516006</del>	Plumbing	CPVC Pipe 20mm PLUM5487	Fully delivered
1174	✓	gayathri Fully delivered, MRN done.	<del>20240517030</del>	<del>Paints</del>	Turpentine oil 1 ltr can PAIN8788	Fully delivered
<del>1175</del>	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240516047</del>	General Items	Blue Sheet— 7200Wx5400Lmm GENE7860	Fully delivered
<del>1176</del>	✓	gayathri Fully delivered, MRN done.	<del>20240516046</del>	Tools	Cutting Blade Metal- Powertech 100mm T00L1524	Fully delivered
1177	<u>~</u>	gayathri Fully delivered, MRN done.	<del>20240516045</del>	Paints	Enamel 4ltrs PAIN1656	Fully delivered
1178	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240516044</del>	Tools	Drill Machine TOOL9501	Fully delivered
1179	✓	gayathri Fully delivered, MRN done.	<del>20240518002</del>	Tiles	Wall & Floor Tiles- Vitrified Aura Light Grey Cera 600X1200mm TILE5760	Fully delivered
1180	<b>✓</b>	gayathri PO rejected at approved stage.	<del>20240517021</del>	Miscellaneous	Grid False Ceiling MISC9990	PO cancelled

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
3	1181	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240517032</del>	Tools	Hammer Drill Bit Misc TOOL2657	Fully delivered
4	1182		gayathri - Work completed, awaiting installation report.	20240517040	Steel	Railing-Stainless steel900Hmm STEL4802	Fully delivered
5	1183	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240517030</del>	Doors	Flush Door Misc DOOR3442	Fully delivered
6	1184	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240517043</del>	Steel	Welded Mesh— 25x25x3Tmm STEL2189	Fully delivered
7	1185		gayathri - work under progress.	20240517054	WO	Tiling & Flooring - Toilet-Floor-2 CONST7425	No
	<del>1186</del>	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240518031</del>	Steel	MS ISMB 150X75X6000Lmm STEL6320	Fully delivered
)	<del>1187</del>	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240518007</del>	Hardware	Wedge Anchor bolt M12X115Lmm HARD6282	Fully delivered
	1188		gayathri - Material to be collected from MHPL GV.	20240518006	Steel	MS L Angle-6000Lmm- 50x5Tmm STEL6449	No
	<del>1189</del>	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240518026</del>	Hardware	MS J Bolt HARD8670	Fully delivered
	1190	<b>✓</b>	gayathri Fully delivered, MRN done.	<del>20240518028</del>	<del>Tools</del>	Hammer Drill Bit Misc TOOL2657	Fully delivered
	<del>1191</del>	<b>✓</b>	gayathri PO rejected at approval stage.	<del>20240518032</del>	Steel	MS Round Pipe B Class -50Dx6000Lmm STEL6607	PO cancelled
	<del>1192</del>	<b>✓</b>	gayathri PO closed at initial stage.	<del>20240518075</del>	Equipment	Concrete Floor Scarifier Machine EQPT9250	PO cancelled
	<del>1193</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240518074</del>	General Items	Gova Rope GENE9357	Fully delivered
	1194	<b>✓</b>	gayathri Work completed, MRN done.	<del>20240520003</del>	₩	Fire safety Fire alaram installation works Labour CONST3818	Fully delivered
	<del>1195</del>	✓	gayathri Material received, MRN done.	<del>20240520002</del>	Fire & Safety	Manual Call point Addressible FIRE1057	Fully delivered
	<del>1196</del>	<u>~</u>	Janaki Part material delivered. Blc to be ordered in new req. PO to be cancel.	<del>20240520001</del>	Hardware	Wedge Anchor bolt 12X100Lmm HARD4066	Partially delivered
	<del>1197</del>	✓	gayathri wrong po made, po to be cancel	<del>20240520040</del>	Doors	Flush door with Laminate 2330mm x805mm x32mm sqmD00R3864	PO cancelled

SI. N	lo	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
<del>11</del>	<del>.98</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240520030</del>	Doors	Door frames with threshold WPC- 1200Wx2400Hmm- NosD00R1024	Fully delivered
11	.99		gayathri - Part material received, Work under progress.	20240521038	RMC	RMC-M30cumRMCC9841	Partially delivered
12	200		gayathri - Material to be dispatched by 6/8 from rajasthan. Delivery by 10/8.	20240522001	Electrical	Daylighting panel system-Polycarbonate- clearsqmELEC1577	No
<del>12</del>	<del>201</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240523012</del>	Hardware	Wedge Anchor bolt 12X100Lmm NosHARD4066	Fully delivered
<del>12</del>	<del>202</del>	✓	gayathri Material delivered, MRN done.	<del>20240523002</del>	Cement	PPC 50kg BagCEMT9218	Fully delivered
<del>12</del>	<del>203</del>	<b>✓</b>	gayathri Po closed at initial stage.	<del>20240523064</del>	Promotions	MPPL Brown Envelops MPPL Logo A4 NosPROM3101	PO cancelled
<del>12</del>	204	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240523079</del>	Electrical	Flame proof light- wipro 70 wattsELEC5078	Fully delivered
12	<del>205</del>	✓	gayathri Material delivered, MRN done.	<del>20240524011</del>	<del>Steel</del>	MS Grill MiscSTEL7415	Fully delivered
<del>12</del>	<del>206</del>	✓	gayathri Material fully delivered, MRN done.	<del>20240524012</del>	₩indows	UPVC Ventilator top hung MiscWIND5318	Fully delivered
12	<del>207</del>	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240524013</del>	Windows	UPVC Ventilator top hung MiscWIND5318	Fully delivered
<del>12</del>	<del>208</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240524017</del>	Steel	MS Grill 1200WX1200Hmm NosSTEL1203	Fully delivered
12	209		Janaki - 15 no's delivered. blc 20 no's delivery on 31/07.	20240524021	Furniture & fixtures	Wooden table top 1800X675mm-NosFUNF5389	Partially delivered
<del>12</del>	<del>210</del>	<b>✓</b>	gayathri - Material delivered, MRN done.	<del>20240525008</del>	Steel	MS Grill 1800WX1200HmmSTEL3687	Fully delivered
<del>12</del>	<del>?11</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240527001</del>	Steel Steel	MS Round Pipe 400DX6TX6000LmmSTEL543 2	Fully delivered
12	212		gayathri - Part material received, bal collect from MHPL GV.	20240525011	Electrical	Aluminum Armored Cable-LT- 3.5coreX240sqmm ELEC2045	Partially delivered
12	213	<b>✓</b>	gayathri - Material delivered, MRN done.	<del>20240527009</del>	Sanitary CP	Flush plate push rod setSACP4502	Fully delivered
12	<del>?14</del>	<b>✓</b>	gayathri Po rejected at approval step.	<del>20240527015</del>	Steel	MS Sheet 2400X1200X1.5mmSTEL492	PO cancelled
12	<del>215</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240527016</del>	Furniture & fixtures	SS Bain Marie MiscFUNF2724	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
208	<del>1216</del>	✓	gayathri Material delivered, MRN done.	<del>20240528015</del>	Steel	MS Gazette plate 200X250X10mm KgsSTEL5186	Fully delivered
209	1217	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240527026</del>	Hardware	SS Wedge Anchor Bolt M10X115Lmm NosHARD8399	Fully delivered
210	<del>1218</del>	✓	gayathri Material delivered, MRN done.	<del>20240528003</del>	Electrical	Cable Tray 300WX2500LX100HmmELEC6 789	Fully delivered
211	<del>1219</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240530006</del>	Steel	MS Round Pipe C Class- 250DX6000Lmm- KgsSTEL4613	Fully delivered
212	1220	✓	gayathri Material delivered, MRN done.	<del>20240529016</del>	Steel	MS Round Pipe C Class- 200Dx6000Lmm KgsSTEL8930	Fully delivered
213	1221	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240529018</del>	Miscellaneous	Labour ChargesMISC4659	Fully delivered
214	<del>1222</del>	✓	Janaki Material delivered.	<del>20240531006</del>	HVAC	Anti vibration Rubber Pad NosHVAC8343	Fully delivered
215	<del>1223</del>	<b>✓</b>	gayathri - Material fully received, MRN done.	<del>20240531005</del>	Miscellaneous	Rubber Flooring Mat Misc sqmMISC5370	Fully delivered
216	<del>1224</del>	<b>~</b>	gayathri Material received, MRN updated.	<del>20240531013</del>	<del>Steel</del>	Mild Steel Cuplock Ledger Horizantal 1200mm NosSTEL1425	Fully delivered
217	1225		gayathri - collect from Mhpl-Gv	20240531009	HVAC	BTU Meter NosHVAC5311	No
218	<del>1226</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240531010</del>	<del>Paints</del>	Red Oxide Primer Asian 1LtrPAIN8548	Fully delivered
219	<del>1227</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240531014</del>	Hardware	GI Nut 10mm KgsHARD3976	Fully delivered
220	<del>1228</del>	✓	gayathri Material received, MRN updated.	<del>20240531007</del>	Hardware	MS Washer Form C M8 100 gmsHARD5100	Fully delivered
221	<del>1229</del>	✓	gayathri Material received, MRN updated.	<del>20240531012</del>	Cement	PPC 50kgCEMT9218	Fully delivered
222	<del>1230</del>	✓	gayathri Material received, MRN updated.	<del>20240531031</del>	<del>Sanitary CP</del>	Flush plate push rod setSACP4502	Fully delivered
223	<del>1231</del>	✓	gayathri Material received, MRN updated.	<del>20240601014</del>	Electrical	Flexible Copper cable -6 sqmm 4coreELEC3654	Fully delivered
224	<del>1232</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240601012</del>	Electrical	Insulation tapes 20nos Boxes ELEC4374	Fully delivered
225	<del>1233</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240601011</del>	Electrical	Industrial DB Box NosELEC2829	Fully delivered
226	<del>1234</del>	✓	gayathri Material received, MRN updated.	<del>20240601020</del>	Fire & Safety	Rubber Bellow- 100mmFIRE1193	Fully delivered
227	<del>1235</del>	✓	gayathri Material received, MRN updated.	<del>20240601019</del>	Steel	MS 90 Bend C Class 25Dmm NosSTEL4048	Fully delivered

	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
228	1236		gayathri - Part material received, bal collect from MHPL @GV.	20240603010	Hardware	GI Nut with Bolt 15.8X100mm-Kgs HARD3640	Partially delivered
229	<del>1237</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240603009</del>	Steel	MS Flange Table E- 50DX10Tmm with 4Holes- NosSTEL3676	<del>Fully delivered</del>
230	1244	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240604031</del>	General Items	Teflon tapes NosGENE1944	Fully delivered
231	<del>1250</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240604030</del>	Electrical	Aluminum Armored Cable LT 4coreX4sqmm mtsELEC7645	Fully delivered
232	<del>1251</del>	<b>~</b>	gayathri - Po to be cancelled.	<del>20240605002</del>	Fire & Safety	Butterfly valve 100mm NosFIRE1351	PO cancelled
233	<del>1252</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240603016</del>	Furniture & fixtures	SS Stand— 1650mmX525mmX720mm— NosFUNF8517	Fully delivered
234	<del>1253</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240603048</del>	Steel	MS Flange Table E 150DX16Tmm with 8Holes NosSTEL2596	Fully delivered
235	<del>1255</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240603049</del>	HVAC	Butterfly valve PN16- 150Dmm NosHVAC1066	Fully delivered
236	<del>1256</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240603050</del>	Hardware	MS Bolt+Nut+Double washer 16X125mm Kgs HARD1563	Fully delivered
237	<del>1257</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240604001</del>	Fire & Safety	Rubber gasket Table E 150Dmm NosFIRE7546	Fully delivered
238	<del>1260</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240604029</del>	Plumbing	Brass Ball Valve 15mm NosPLUM5878	Fully delivered
239	<del>1261</del>	✓	gayathri Material received, MRN done.	<del>20240604027</del>	Steel Steel	MS Dummy Flange Table E 200DX15Tmm with 8Holes NosSTEL4609	Fully delivered
240	<del>1266</del>	<b>✓</b>	gayathri - Work completed, MRN done.	<del>20240606021</del>	Equipment	Hire Charges NosEQPT2336	Fully delivered
241	<del>1267</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240607037</del>	Steel	MS Reducer 200X150mm- NosSTEL8530	Fully delivered
242	<del>1269</del>	<b>✓</b>	gayathri Material received, MRN done. Just now	<del>20240607017</del>	Fire & Safety	MS Reducer 200x125mm NosFIRE3120	Fully delivered
243	<del>1270</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240607016</del>	Steel	MS Dummy Flange Table -E 125Dx14Tmm 8Holes NosSTEL8404	Fully delivered
244	1273		gayathri - Part material received, bal collect from mhpl gv.	20240608010	Steel	MS Nipple-C Class-Both end threaded- 25DmmX225Lmm- NosSTEL8588	Partially delivered
245	<del>1278</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240610024</del>	HVAC	Balancing Valve 250Dmm NosHVAC3105	Fully delivered

	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
246	<del>1281</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240610021</del>	Steel	MS Flange Table E 300Dmm NosSTEL6665	Fully delivered
247	<del>1283</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240610019</del>	Hardware	MS Bolt+Nut+Double washer 16X125mm Kgs HARD1563	Fully delivered
248	<del>1286</del>	✓	gayathri Material received, MRN done.	<del>20240610042</del>	Electrical	Aluminum Armored Cable LT 3.5coreX35sqmm mtsELEC8887	Fully delivered
249	<del>1289</del>	✓	gayathri Material received, MRN done.	<del>20240610043</del>	Steel	MS-ISMC- 200X75X6000Lmm- KgsSTEL4478	Fully delivered
250	1291	✓	gayathri Material received, MRN done.	<del>20240612008</del>	Building Material	Granite Steel Grey 19mm sqmBUIL5221	Fully delivered
251	1292	<u>~</u>	gayathri Material received, MRN done.	<del>20240612009</del>	Electrical	Insulation tapes 20nos BoxesELEC4374	Fully delivered
252	1293	<u>~</u>	gayathri Material received, MRN done.	<del>20240612006</del>	Electrical	Junction box PVC 25mm- NosELEC6126	Fully delivered
253	<del>1294</del>	<b>✓</b>	gayathri - Material received, MRN done.	<del>20240612011</del>	Electrical	PVC Conduit pipe FR 25mm NosELEC 6228	Fully delivered
254	<del>1295</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612053</del>	Electrical	Module Plate with Frame 4M NosELEC3874	Fully delivered
255	<del>1296</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612038</del>	<u>Electrical</u>	<del>Isolater 4 Pole 40</del> <del>amps NosELEC8878</del>	Fully delivered
256	<del>1297</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612018</del>	Electrical	MCB-2 pole-32A- NosELEC8702	Fully delivered
257	<del>1298</del>	✓	gayathri Material received, MRN done.	<del>20240612017</del>	Electrical	DB TPN 3 Phase 4Way NosELEC9595	Fully delivered
258	<del>1299</del>	<b>✓</b>	gayathri - Material received, MRN done.	<del>20240612025</del>	Fire & Safety	Butterfly valve 50mm- NosFIRE9710	Fully delivered
259	<del>1300</del>	✓	gayathri Material received, MRN done.	<del>20240612024</del>	Tools	paint brush 75mm NosT00L7927	Fully delivered
260	<del>1301</del>	✓	gayathri Material received, MRN done.	<del>20240612023</del>	<del>Paints</del>	Enamel Post Office Red 4Ltrs CanPAIN5030	Fully delivered
261	<del>1302</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612022</del>	Hardware	MS Bolt+Nut+Double washer 16X75mm- KgsHARD8123	Fully delivered
262	1303	<u>~</u>	gayathri Material received, MRN done.	<del>20240612020</del>	Steel	MS 90 Bend C Class 50Dmm Nos STEL2766	Fully delivered
263	<del>1304</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612013</del>	Electrical	Aluminum Armored Cable LT 3.5coreX70sqmm- mtsELEC5176	Fully delivered
264	<del>1306</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612026</del>	Hardware	Sleeve & Bullets 8X50mm NosHARD2041	Fully delivered
265	<del>1307</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612027</del>	Fire & Safety	Cable Clamp P type 15 mm NosFIRE1616	Fully delivered

5	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
5	1308	✓	gayathri Material received, MRN done.	<del>20240612030</del>	Hardware	Wood screws CSK- 8x35mm pktsHARD7650	Fully delivered
	<del>1309</del>	✓	gayathri - Material received, MRN done.	<del>20240612031</del>	Plumbing	CPVC MAPT 32mm- NosPLUM9010	Fully delivered
	<del>1310</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612032</del>	Plumbing	GI Nipple B Class- 32X300mm NosPLUM7640	Fully delivered
	<del>1311</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612033</del>	General Items	Teflon tapes NosGENE1944	Fully delivered
	<del>1312</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612054</del>	Plumbing	Brass Ball Valve 15mm NosPLUM5878	Fully delivered
	1313	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612065</del>	Plumbing	CPVC Reducer Tee 32X20mm NosPLUM9342	Fully delivered
	<del>1314</del>	✓	gayathri Material received, MRN done.	<del>20240612034</del>	Building Material	Solid Block 150x200x400mm NosBUIL3655	Fully delivered
	<del>1316</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240605019</del>	Tools	Cutting Blade Metal- Powertech 100mm- NosTOOL1524	Fully delivered
	<del>1317</del>	✓	gayathri Material received, MRN done.	<del>20240605014</del>	Electrical	Aluminum Armored Cable LT 4coreX4sqmm mtsELEC7645	Fully delivered
	<del>1336</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240612012</del>	Electrical	Flexible Copper cable 1.5Sqmm 2core mtsELEC 4412	Fully delivered
	1347		gayathri - collect from mhpl-Gv	20240614033	Electrical	Copper lug-Ring type- 185sqmm-NosELEC5991	No
	<del>1355</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240605033</del>	Chemical	Araldite 450gms NosCHEM2311	Fully delivered
	<del>1356</del>	<b>✓</b>	gayathri - Material received, MRN done.	<del>20240606002</del>	Electrical	Insulation tapes 20nos BoxesELEC4374	Fully delivered
	<del>1357</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240606024</del>	<del>Tools</del>	Welding Rod Mangalam 12packets PktsT00L8169	Fully delivered
	<del>1358</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240607018</del>	HVAC	Butterfly valve 125mm NosHVAC1264	Fully delivered
	<del>1359</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240608026</del>	Fire & Safety	SS Hydrant Valve 63Dmm NosFIRE5317	Fully delivered
	1360		gayathri - collect from MHPL GV.	20240608011	Fire & Safety	FIRE9515-Fire & Safety-RRL type A Hose pipe-with SS Coupling-63Dmm-Nos.	Partially delivered
	1361		gayathri - collect from mhpl-Gv.	20240608009	Fire & Safety	Dry type Fire extinguishermisc- NosFIRE6067	No
	<del>1362</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240608030</del>	Fire & Safety	Fire Shaft Door 900X1500mm NosFIRE7717	Fully delivered
	1363		gayathri - Delivery by 30/7.	20240608029	HVAC	Expansion Tank-PN16- 1KL-NosHVAC4739	No

	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
286	1364	<b>✓</b>	gayathri Material received, MRN done.	<del>20240608039</del>	Steel	MS Sheet - 2400X1200X1.5mm- KgsSTEL4926	Fully delivered
287	<del>1365</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240610023</del>	Plumbing	Pressure guage 0 16kg -NosPLUM3466	Fully delivered
288	<del>1366</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240610022</del>	Steel	MS Flange Table E- 250DX16Tmm with 12Holes NosSTEL3424	Fully delivered
89	1367		gayathri - Part material received, bal collect from MHPL @GV.	20240610020	HVAC	Butterfly valve-PN16- 150Dmm-NosHVAC1066	Partially delivered
90	<del>1368</del>	<b>✓</b>	gayathri po to be cancel.	<del>20240610018</del>	Steel	MS Flange Table E- 150DX16Tmm with 8Holes NosSTEL2596	PO cancelled
91	1369		gayathri - Collect from Mhpl-Gv.	20240611001	Electrical	Insulation tapes 20nos-BoxesELEC4374	No
92	1370		gayathri - Collect from Mhpl-Gv	20240610040	Electrical	Copper Cable2.5Sqmm 4core-mtsELEC6344	No
93	<del>1371</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240610029</del>	Building Material	False Ceiling Plain- Gyp sqmBUIL1521	Fully delivered
94	<del>1372</del>	✓	gayathri Material received, MRN done.	<del>20240611010</del>	Steel	MS Gazette plate 200X250X10mm KgsSTEL5186	Fully delivered
95	<del>1373</del>	~	gayathri Material delivered, MRN updated.	<del>20240612019</del>	Steel	MS Dummy Flange 300Dx16Tmm NosSTEL8450	Fully delivered
96	<del>1374</del>	~	gayathri Material received, MRN done.	<del>20240612015</del>	Plumbing	Non return valve 150Dmm NosPLUM9959	Fully delivered
97	<del>1376</del>	✓	gayathri Material received, MRN done.	<del>20240612035</del>	Building Material	Solid Block 150x200x400mm NosBUIL3655	Fully delivered
98	<del>1377</del>	✓	gayathri Material received, MRN done.	<del>20240612036</del>	Steel	MS Reducer B Class 50X40mm Nos STEL3906	Fully delivered
99	<del>1378</del>	✓	gayathri Material received, MRN done.	<del>20240613019</del>	Hardware	SS Screws Pan Head 6x50mm NosHARD3593	Fully delivered
00	<del>1379</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240613001</del>	Hardware	Door closer NosHARD6505	Fully delivered
01	<del>1380</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240613004</del>	Fire & Safety	MS Flange Table E- 80DX12Tmm with 4Holes- NosFIRE8697	Fully delivered
02	1381	<b>✓</b>	gayathri Material received, MRN done.	<del>20240613015</del>	Steel	MS Box Pipe 200X200X4Tmm Kgs STEL5109	Fully delivered
03	<del>1382</del>	✓	gayathri Material received, MRN done.	<del>20240613040</del>	<del>Peripherals</del>	Hard Disk 480 GB SSD NosCOMP8026	Fully delivered
04	<del>1383</del>	✓	gayathri Material received, MRN done.	<del>20240614030</del>	Electrical	Aluminum Armored Cable LT 3.5coreX70sqmm mtsELEC5176	Fully delivered

5	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	1384	<b>~</b>	gayathri Material received, MRN done.	20240614016	<del>Steel</del>	Galvalume Roofing Sheet Silver color- 1000X3000mm- sqmSTEL3945	Fully delivered
	<del>1385</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240614027</del>	Steel	Railing Stainless steel 900Hmm Rmts STEL4802	Fully delivered
	<del>1386</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240614025</del>	Steel	Railing Stainless steel 900Hmm Rmts STEL4802	Fully delivered
	<del>1388</del>	✓	gayathri PO cancelled.	20240614029	Electrical	3.5 core Armored aluminium cable joint kit LT 240sqmm- NosELEC4620	PO cancelled
	<del>1389</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240614028</del>	Electrical	Coppler Cable 185Sqmm 1core MtrsELEC3793	Fully delivered
	1390	<b>~</b>	gayathri Material received, MRN done.	<del>20240614043</del>	Paints	Red Oxide Asian 1Kg- BagsPAIN3520	Fully delivered
	1391	✓	gayathri Material received, MRN done.	<del>20240614056</del>	Fire & Safety	Butterfly valve 100mm NosFIRE1351	Fully delivered
	<del>1392</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240614055</del>	Steel	MS 90 Bend C Class 150Dmm KgsSTEL1389	Fully delivered
	1393	✓	gayathri Material received, MRN done.	<del>20240614054</del>	Steel	MS 90 Bend C Class 100Dmm NosSTEL3027	Fully delivered
	1394		gayathri - Work under progress.	20240615005	WO	Construction-Tiling & Flooring-Staircase-NE-FloorLS CONST-TILE2989	Partially delivered
	1395		gayathri - Work under progress.	20240615004	WO	Tiling & Flooring- Staircase-NW-FloorLS CONST-TILE7681	Partially delivered
	<del>1396</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240617002</del>	Steel	MS ISMB— 100X60X6000Lmm— KgsSTEL8000	Fully delivered
	1397	<b>✓</b>	gayathri Material received, MRN done.	<del>20240615043</del>	Steel	MS Box Pipe 6mtrs- 100X100X4mm- KgsSTEL6732	Fully delivered
	<del>1398</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240615042</del>	Tools	Mesurment Tapes Steel Freemans 5m Nos TOOL3390	Fully delivered
	1399	✓	gayathri Material received, MRN done.	<del>20240615045</del>	Hardware	Wedge Anchor bolt 12X100Lmm NosHARD4066	Fully delivered
	1400	<b>✓</b>	gayathri Material received, MRN done.	<del>20240615044</del>	Steel	MS Gazette plate 300X300X10mm Kgs STEL8644	Fully delivered
	1401	<b>✓</b>	gayathri - Material received, MRN done.	<del>20240617001</del>	Cement	PPC 50kg BagCEMT9218	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
322	<del>1402</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240617008</del>	Steel	MS Threaded Socket C Class 15Dmm NosSTEL5394	Fully delivered
323	1403	✓	gayathri Material received, MRN done.	<del>20240617010</del>	RMC	RMC M25 cumRMCC9497	Fully delivered
324	1404	<b>✓</b>	gayathri Material received, MRN done.	<del>20240617011</del>	Peripherals	Mouse Misc- NosCOMP8274	Fully delivered
325	<del>1405</del>	<b>✓</b>	gayathri Material received, MRN done.	<del>20240617029</del>	Steel	MS Gazette plate 150X150X10mm Kgs STEL2372	Fully delivered
326	1406	✓	gayathri Material delivered, MRN done.	<del>20240617036</del>	Fire & Safety	Pressure Switch NosFIRE6238	Fully delivered
327	1407	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240617035</del>	Plumbing	Pressure guage 0 16kg -NosPLUM3466	Fully delivered
328	1408		gayathri - Part Material delivered, bal to be collect from MHPL GV.	20240618005	Plumbing	SS Ball Valve-Flange end-50mm-NosPLUM6584	Partially delivered
329	1409		gayathri - Part Material delivered, bal to be collect from MHPL GV.	20240617040	Fire & Safety	Pressure Guage0 to 10Kgs-10mm-NosFIRE6575	Partially delivered
330	1410	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240617038</del>	Hardware	SS Nut+Bolt 14x62.5mm NosHARD8647	Fully delivered
331	1411	✓	gayathri Material delivered, MRN done.	<del>20240617037</del>	Steel	STEL1712 Steel SS Flange 50mm Nos.	Fully delivered
332	1412		gayathri - Work under progress.	20240618011	WO	Civil-External plastering 7 sqmCONST-RCC5245	No
333	1413		gayathri - Work under progress.	20240618010	WO	Civil-External plastering 7 sqmCONST-RCC5245	No
334	1414		gayathri - Work under progress.	20240618009	WO	Civil-External plastering 7 sqmCONST-RCC5245	No
335	1415		gayathri - Work under progress.	20240618008	WO	Civil-External plastering 7sqm CONST-RCC5245	No
336	1416	✓	gayathri Material received, MRN done.	<del>20240618016</del>	Electrical	GI Strip 50X6mm Kgs ELEC2706	Fully delivered
337	1417		gayathri - Collect from MHPL rampally.	20240618015	Stationary	Plastic CardsMisc- NosSTAT7726	No
338	1418	<b>✓</b>	gayathri Material fully delivered, MRN done.	<del>20240618014</del>	<del>Consumables</del>	Keychain+rings Misc- NosCONS3661	Fully delivered
339	1419	✓	gayathri Material fully delivered, MRN done.	<del>20240618017</del>	Plumbing	Eco drain Riser 450mm 215mm NosPLUM1087	Fully delivered
340	1422	<b>✓</b>	gayathri Work completed, MRN done.	<del>20240619009</del>	₩θ	Construction Column 7- Shuttering sqm CONST RCC7517	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
341	1423	<b>✓</b>	gayathri Work completed, MRN done.	<del>20240619008</del>	₩	Construction Column 7 Shuttering sqm CONST RCC7517	Fully delivered
342	1424		gayathri - Material not received, Collect from MHPL gv.	20240619051	Steel	MS Elbow-C-Class-125mm 90degree-NosSTEL1951	No
343	1425	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240621007</del>	Stationary	Paper A3 Misc Bundles STAT5876	Fully delivered
344	1426	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240621008</del>	Stationary	pen black color Cello Fine grip Misc Nos STAT3016	Fully delivered
345	1427	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240621005</del>	Consumables	Air Freshner Misc Nos CONS7495	Fully delivered
346	1428	✓	gayathri Material delivered, MRN done.	<del>20240621006</del>	Consumables	Dish washing liquid/soap Misc- NosCONS4941	Fully delivered
347	1429	✓	gayathri Material delivered, MRN done.	<del>20240620041</del>	Steel	MS ISMB— 100X60X6000Lmm— KgsSTEL8000	Fully delivered
348	<del>1430</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240621015</del>	Electrical	Double Compression cable glands 25mm- NosELEC9867	Fully delivered
349	1431		gayathri - Part material received, BAL collect from MHPL @GV.	20240621035	Electrical	Copper Strip50X6mm- KgsELEC6985	Partially delivered
350	<del>1432</del>	✓	gayathri Material delivered, MRN done.	<del>20240621027</del>	General Items	Teflon tapes NosGENE1944	Fully delivered
351	1433	✓	gayathri Material delivered, MRN done.	<del>20240621034</del>	Fire & Safety	4 Buckets+Stand NosFIRE2909	Fully delivered
352	1434	✓	gayathri Material delivered, MRN done.	<del>20240621043</del>	Hardware	Wedge Anchor bolt 6X10mm NosHARD4448	Fully delivered
353	<del>1435</del>	✓	gayathri - Material delivered, MRN done.	<del>20240621042</del>	Steel	MS 90 Bend C Class 50Dmm NosSTEL2766	Fully delivered
354	<del>1436</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240622001</del>	Steel	MS Round Pipe B Class -40Dx6000Lmm Kgs STEL4596	Fully delivered
355	<del>1437</del>	<u>~</u>	gayathri Material delivered, MRN done.	<del>20240622004</del>	Steel	Mild Steel Cuplock Ledger Horizantal- 1200mm NosSTEL1425	Fully delivered
356	<del>1438</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240622023</del>	Tools	Sweeper Mopper Electrical Root E430 Misc Nos T00L6292	Fully delivered
357	1439		gayathri - Work under progress.	20240622021	Building Material	False Ceiling Plain- Gypsqm BUIL1521	Partially delivered
358	1440	<b>✓</b>	gayathri Cancel by site, PO cancelled.	<del>20240622030</del>	Electrical	LED Bulb 12W 2700K- NosELEC4856	PO cancelled
359	1441	20240608029	gayathri - Work under progress.	20240622039	RMC	RMC-M25cumRMCC9497	Partially delivered

5	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	<del>1442</del>	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240624012</del>	Hardware	Anchor bolt Bolt Type 10x62.50mm NosHARD5475	Fully delivered
	1443	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240622042</del>	Hardware	Anchor bolt Pin Type 10x62.50mm NosHARD2439	Fully delivered
2	1444	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240622043</del>	Electrical	False Ceiling Down Lighter 6500K 8W NosELEC9969	Fully delivered
	1445	✓	gayathri Material received, MRN updated.	<del>20240622045</del>	General Items	Gova Rope Bundles GENE9357	Fully delivered
	<del>1446</del>	✓	gayathri PO Cancelled by site.	<del>20240622044</del>	Electrical	False Ceiling Down Lighter 6500K 12W- NosELEC4059	PO cancelled
	1447	✓	gayathri Material received, MRN updated.	<del>20240624010</del>	<del>Doors</del>	Internal beading—Salwood—2100Lx37.50Wx18.75Hmm—NosD00R2403	Fully delivered
	1448	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624008</del>	Doors	Internal beading—Salwood—900Lx37.50Wx18.75Hmm—NosD00R6527	Fully delivered
	1449	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624007</del>	Steel	MS L Angle 6000Lmm 50x5Tmm Kgs STEL6449	Fully delivered
	1450		gayathri - Part material received, bal collect from MHPL @GV.	20240624024	Fire & Safety	Butterfly valve 100mm-NosFIRE1351	Partially delivered
	1451		gayathri - Part material received, bal collect from MHPL @GV.	20240624022	Hardware	MS Bolt+Nut+Double washer16X125mm- KgsHARD1563	Partially delivered
	<del>1452</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624020</del>	Steel	MS 90 Bend C Class 100Dmm NosSTEL3027	Fully delivered
	<del>1453</del>	✓	gayathri Material received, MRN updated.	<del>20240624016</del>	Steel	MS Box Pipe 200X100X5Tmm- KgsSTEL1906	Fully delivered
	<del>1454</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624017</del>	Electrical	Aluminium lugs Ring type 300Sqmm NosELEC4086	Fully delivered
	1455	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624019</del>	Electrical	Cable Ties 150mm- pktsELEC4005	Fully delivered
	1456	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624029</del>	Plumbing	GI Nipple 50x300mm NosPLUM2156	Fully delivered
	<del>1457</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624062</del>	HVAC	Thermowell 15Dmm 6" stem length NosHVAC9298	Fully delivered
	1458	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624061</del>	<del>Steel</del>	MS Socket C Class 25Dmm NosSTEL7878	Fully delivered
	<del>1459</del>	<b>~</b>	gayathri PO cancelled.	<del>20240624050</del>	Sanitary CP	Counter top wash basin Kohler NosSACP7363	PO cancelled

Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
1460	<u>~</u>	gayathri PO cancelled by site.	20240624049	Sanitary CP	Health Faucet Kohler NosSACP2081	PO cancelled
<del>1461</del>	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624036</del>	Sanitary CP	PVC Waste Pipe NosSACP7647	Fully delivered
1462		gayathri - Collect from MHTR Gv.	20240624035	General Items	Teflon tapes NosGENE1944	No
1463	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240624034</del>	Plumbing	PVC Connection 600mm NosPLUM9961	Fully delivered
1464	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240624037</del>	Building Material	False Ceiling Plain- Gyp sqmBUIL1521	Fully delivered
1465	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240624058</del>	<u>Electrical</u>	LED Square Surface Light 12W NosELEC1156	Fully delivered
<del>1466</del>	<b>~</b>	gayathri Material received, MRN updated.	<del>20240624055</del>	Plumbing	PVC SWR Nahani Trap 100mm NosPLUM4983	Fully delivered
1467	<b>✓</b>	gayathri Po cancelled by site.	<del>20240624054</del>	<del>Sanitary CP</del>	Urinal Sensor Kohler NosSACP1393	PO cancelled
1468		gayathri - Material is ready, collect from the supplier.	20240625004	Tools	Cutting Blade-Metal- Powertech-100mm- NosT00L1524	No
1469	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625003</del>	Electrical	Industrial Plug Male 16A 3 Pin NosELEC5342	Fully delivered
1470		gayathri - Part material recived, bal collect from MHPL @gv.	20240625021	HVAC	PUF Saddle150mm- NosHVAC1698	Partially delivered
1471	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625014</del>	Cement	PPC 50kg BagCEMT9218	Fully delivered
<del>1472</del>	✓	gayathri Material received, MRN updated.	<del>20240626066</del>	Steel	MS Box Pipe 50X50X3Tmm KgsSTEL4128	Fully delivered
1473	✓	gayathri - Material received, MRN updated.	<del>20240625062</del>	Fire & Safety	Fire Shaft Door 900X1500mm NosFIRE7717	Fully delivered
1474	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240625064</del>	Miscellaneous	Actuator+Y Strainer+Ball valve 20mm NosMISC7167	Fully delivered
1475	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625063</del>	Equipment	Chilled Water Cassette AC-3 Ton NosEQPT4561	Fully delivered
1476	<b>~</b>	gayathri Material received, MRN updated.	<del>20240626047</del>	Fire & Safety	Butterfly valve PN16-80Dmm NosFIRE1165	Fully delivered
1477	✓	gayathri Material received, MRN updated.	<del>20240626046</del>	Steel	MS Round Pipe C Class- 32Dx6000Lmm- KgsSTEL5101	Fully delivered
1478	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240626045</del>	Steel	MS 90 Bend C Class 80Dmm NosSTEL9792	Fully delivered
1479	<b>✓</b>	gayathri Material	<del>20240626021</del>	Fire & Safety	Butterfly valve 50mm NosFIRE9710	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
<del>1480</del>	✓	gayathri Material received, MRN updated.	<del>20240625068</del>	Fire & Safety	Flexible Sprinkler Hose 15DX1500LMM NosFIRE7065	Fully delivered
1481	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625066</del>	Steel	MS Round Pipe C Class- 25Dx6000Lmm- KgsSTEL8781	Fully delivered
1482	✓	gayathri Material received, MRN updated.	<del>20240625073</del>	Fire & Safety	Rubber gasket 80Dmm NosFIRE8756	Fully delivered
1483	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625072</del>	Hardware	GI Hose clamp heavy duty 20Dmm NosHARD4627	Fully delivered
1484	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625071</del>	Steel	MS Flange Table E- 200DX16Tmm with 8Holes NosSTEL6429	Fully delivered
1485		gayathri - Part material delivered, bal collect from MHPL @gv.	20240625070	Steel	MS 90 Bend-C Class 200Dmm-NosSTEL3791	Partially delivered
1487	✓	gayathri Po to be cancelled.	<del>20240625075</del>	Steel	MS Round Pipe B Class -100Dx6000Lmm KgsSTEL2516	PO cancelled
1488		gayathri - Collect from MHTR gv.	20240625074	Steel	MS 90 Bend-C Class 100Dmm-NosSTEL3027	No
1489	<b>~</b>	gayathri Material received, MRN updated.	<del>20240627011</del>	Electrical	Coppler Cable Round Flexible- 3CoreX2.5Sqmm- mtsELEC8573	Fully delivered
1490	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240626052</del>	Electrical	3 pin plug 25mm NosELEC7236	Fully delivered
1491	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240625079</del>	Electrical	MS Conduit bend 25mm- NosELEC 2447	Fully delivered
<del>1492</del>	✓	gayathri Material received, MRN updated.	<del>20240626035</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive- Misc NosCHEM5982	Fully delivered
1493		gayathri - Material ready with the supplier, Collect from sri lakshmi ganesh.	20240626034	Tools	Cutting Blade-Metal- Norton-350mm- NosTOOL8785	No
1494	<b>✓</b>	gayathri Material received, MRN updated.	<del>20240627012</del>	Electrical	Copper bonded Earthing Electrode 25mm- NosELEC9704	Fully delivered
1495	✓	gayathri Material received, MRN updated.	<del>20240626044</del>	Electrical	Copper Cable 2.5Sqmm 4core mtsELEC6344	Fully delivered
1496		gayathri - Collect from MHTR.	20240626064	Hardware	Fischer Plug6mm- BoxesHARD7695	No
1497	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240626043</del>	Hardware	SS Screws CSK Head 8x32mm NosHARD1916	Fully delivered
1498	<b>~</b>	gayathri Material delivered, MRN updated.	<del>20240626042</del>	Electrical	DOL Starter 3Phase- Manual L&T MKI- SS96210C0T0- NosELEC1506	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
416	1499		gayathri - Part material received, Bal collect from MHPL @GV.	20240626050	Electrical	Aluminum Armored Cable-LT- 3.5coreX50sqmm- mtsELEC7942	Partially delivered
417	<del>1500</del>	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240628001</del>	Electrical	Flexible Copper cable -2.5 sqmm 12core mtsELEC8599	Fully delivered
418		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240626063</del>	Electrical	MS Conduit bend 25mm NosELEC 2447	Fully delivered
419		✓	gayathri Material delivered, MRN updated.	<del>20240626054</del>	Electrical	Copper Cable 2.5Sqmm 4core mts ELEC6344	Fully delivered
420		✓	gayathri Material delivered, MRN updated.	<del>20240626061</del>	Electrical	PVC Conduit pipe FR- 25mm NosELEC 6228	Fully delivered
421		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240626055</del>	<del>Electrical</del>	Flexible Copper cable -1.5Sqmm 2core mtsELEC 4412	Fully delivered
422		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240627007</del>	<del>Paints</del>	Wall Putty Cement 30 Kgs BagsPAIN7286	Fully delivered
423		<b>✓</b>	gayathri - Material delivered, MRN updated.	<del>20240627020</del>	Chemical	Araldite 450gms- NosCHEM2311	Fully delivered
424		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240627029</del>	<del>Peripherals</del>	Hard Disk 480 GB SSD NosCOMP8026	Fully delivered
425		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240627035</del>	<del>Sanitary CP</del>	CP Sink Cock with Swivel Spout NosSACP2426	Fully delivered
426		<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240627038</del>	Construction	Column 4 Shuttering sqmCONST RCC1821	Fully delivered
427		<b>✓</b>	gayathri Material received, MRN done.	<del>20240628020</del>	Electrical	Panel LT Misc NosELEC4170	Fully delivered
428			gayathri - site not yet ready as per supplier. Material will be delivered after the site readiness.	20240629023	WO	Glass DoorMisc- NosD00R6735	No
429			gayathri - Material delivered, Wrong invoice received from the supplier, supplier will be sending the corrected invoice in two to three days (MRN pending).	20240629028	Electrical	Timer32amps 3pole- NosELEC9835	No
430		<b>✓</b>	gayathri Po to be cancelled.	<del>20240701005</del>	Steel Steel	MS ISMC 150X75X6000Lmm- KgsSTEL5914	PO cancelled
431			gayathri - Material to be collected by site next week.	20240701039	Tools	Scaffolding Wheels misc-NosTOOL2049	No
432			gayathri - Collect from MHTR gv. Material available at MHTR gv.	20240701044	Plumbing	PVC-Base Saddle 50X32mm-NosPLUM5188	No
433		✓	gayathri Material delivered, MRN updated.	<del>20240701043</del>	Hardware	GI Channel Bracket 50WX600Lmm NosHARD1268	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
		gayathri - Collect from MHTR gv, stock available.	20240704029	Plumbing	Non return valve-Swing type(weffer)-100mm- NosPLUM4844	No
5	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240704027</del>	Steel	MS 90 Bend C Class 80Dmm Nos STEL9792	Fully delivered
5	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240704061</del>	Chemical	Araldite 450gms NosCHEM2311	Fully delivered
,	✓	gayathri Material fully delivered, MRN done.	<del>20240705001</del>	<del>Paints</del>	Enamel Post Office Red 4Ltrs CanPAIN5030	Fully delivered
3	✓	gayathri Material delivered.	<del>20240705004</del>	Cement	PPC 50kg Bag CEMT9218	Fully delivered
)	<b>~</b>	gayathri Material delivered, MRN updated.	<del>20240705036</del>	Electrical	Module Plate with Frame 6M NosELEC6992	Fully delivered
)	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240705035</del>	Electrical	PVC Surface Box 4Module NosELEC3223	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240705032</del>	Steel	MS Round Pipe 400DX6TX6000Lmm KgsSTEL5432	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN updated.	<del>20240705058</del>	Paints	Wall Putty Cement 30 Kgs BagsPAIN7286	Fully delivered
3	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240706013</del>	Electrical	Insulation tapes 20nos BoxesELEC4374	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN updated.	<del>20240706005</del>	Electrical	Industrial Plug Male 16A 3Pin NosELEC8362	Fully delivered
5	<u>~</u>	gayathri Material delivered, MRN updated.	<del>20240706007</del>	Peripherals	Bio metric device adaptor Misc NosCOMP9727	Fully delivered
6	✓	gayathri Material delivered, MRN updated.	<del>20240706008</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive- Misc NosCHEM5982	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240706016</del>	Chemical	Tile grount cement based White IKg- pktsCHEM1579	Fully delivered
3	✓	gayathri Received.	<del>20240706020</del>	Chemical	Tile grount cement based White IKg pktsCHEM1579	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240708013</del>	Fire & Safety	Forged Brass Ball valve 20mm NosFIRE1672	Fully delivered
		gayathri - Material collect from MHTR gv.	20240708028	Hardware	MS Nut+Bolt16X65mm- KgsHARD1872	No
	✓	gayathri Received.	<del>20240708027</del>	Chemical	Janatha Paste Epoxy 400gms NosCHEM9548	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240708030</del>	Steel	MS Short Bend 90deg- 400DX6Tmm NosSTEL2286	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	✓	gayathri Material delivered, MRN updated.	<del>20240708061</del>	Chemical	Tile grount cement based Silk 1Kg pktsCHEM7736	Fully delivered
		gayathri - Work under progress.	20240708058	WO	Structural Fabrication workKgsCONST- Steel3722	Partially delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240709024</del>	Electrical	LED Square Surface Light 12W NosELEC1156	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240709044</del>	Steel	MS Gazette plate- 100X100X8mm- KgsSTEL1761	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240709035</del>	Steel	MS-ISMB- 150X75X6000Lmm- KgsSTEL6320	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240709034</del>	Steel	MS 90 Bend C Class 25Dmm NosSTEL4048	Fully delivered
	✓	gayathri Material received, MRN done.	<del>20240709055</del>	Electrical	Cable Tray 300WX2500LX100Hmm- NosELEC6789	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240710003</del>	Steel	MS 90 Bend C Class 50Dmm NosSTEL2766	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240710027</del>	Plumbing	PVC SWR 45 Degree bend 50mm NosPLUM4189	Fully delivered
	✓	gayathri Po to be cancelled by site.	<del>20240710010</del>	Plumbing	PVC pipe - 110DX6000Lmm- NosPLUM1924	PO cancelled
	✓	gayathri Material delivered, MRN done.	<del>20240710009</del>	Hardware	Anchor bolt Bolt Type 8x50mm- NosHARD2385	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240710013</del>	Steel	Tor Steel 8mm KgsSTEL1948	Fully delivered
	✓	gayathri - Material delivered, MRN updated.	<del>20240710031</del>	Steel	MS Round Pipe C Class- 50Dx6000Lmm- KgsSTEL3182	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240710036</del>	Electrical	Aluminum Armored Cable LT 4coreX10sqmm- mtsELEC5930	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240710035</del>	Plumbing	PVC SWR Coupling 90mm NosPLUM3124	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240710044</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive- Misc NosCHEM5982	Fully delivered
	✓	gayathri Material delivered, MRN to be updated.	<del>20240710046</del>	Steel	MS Flange Table E- 150DX16Tmm with 8Holes NosSTEL2596	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN updated.	<del>20240710045</del>	Steel	MS Reducer C Class 125DX150Dmm NosSTEL5629	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240711023</del>	<del>Peripherals</del>	Ink Tank Printer Brother 820 Misc NosCOMP7191	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240711035</del>	Steel	MS 90 Bend C Class 200Dmm Nos STEL3791	Fully delivered
	✓	gayathri Material delivered, MRN updated.	<del>20240712002</del>	Chemical	Fosroc Conbextra GP2 25kgs NosCHEM8749	Fully delivered
		gayathri - Collect from MHPL @GV.	20240712020	Steel	MS Gazette plate 300X300X15mm- KgsSTEL6863	No
	✓	gayathri Material delivered, MRN done.	<del>20240712001</del>	Electrical	Aviation Light NosELEC2763	Fully delivered
		gayathri - Collect from MHPL gv.	20240712019	Hardware	SS Wedge Anchor Bolt M10X115Lmm-NosHARD8399	No
	<b>✓</b>	gayathri Work completed, MRN done.	<del>20240712021</del>	₩	Steel Fabrication Works Misc LSMISC4382	Fully delivered
	<b>~</b>	gayathri Material received, MRN done.	<del>20240712027</del>	Steel	MS Gazette plate 250X180X10Tmm Kgs STEL5328	Fully delivered
	✓	gayathri Material received, MRN done.	<del>20240712028</del>	Hardware	Wedge Anchor bolt M16X85Lmm NosHARD4317	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240713002</del>	Furniture & fixtures	Plastic chairs White colour Misc NosFUNF1899	Fully delivered
		gayathri - MEP will collect material on30/7.	20240713010	Fire & Safety	Cable Clamp-P type-15 mm-NosFIRE1616	No
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240713006</del>	Electrical	Copper Cable 35Sqmm 1core mtsELEC 6979	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240713023</del>	Electrical	Copper lugs Ring type- 6Sqmm NosELEC7059	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240713061</del>	Tools	Nylon rope 12mm mtsT00L2031	Fully delivered
	✓	Janaki Material delivered.	<del>20240713083</del>	<del>Tools</del>	Safety Hand Gloves STD NosTOOL7265	Fully delivered
	<b>✓</b>	Janaki - Material delivered.	<del>20240713084</del>	General Items	Safety Shoe Male No 10 NosGENE5783	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240715035</del>	<del>Tools</del>	Screwdriver Set taparia NosT00L9022	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240713080</del>	Fire & Safety	2 Buckets+Stand NosFIRE8685	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240713076</del>	<del>Steel</del>	Railing Stainless steel 900Hmm- RmtsSTEL4802	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240713075</del>	Steel	Railing Stainless steel 900Hmm RmtsSTEL4802	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
491		<b>✓</b>	gayathri Material not required by the site, PO to be cancel.	<del>20240713079</del>	Fire & Safety	Rubber gasket Table E-50Dmm NosFIRE2072	PO cancelled
492		<b>~</b>	gayathri Material received, MRN done.	<del>20240713088</del>	Electrical	Strip Light Misc mtsELEC6489	Fully delivered
493		<b>✓</b>	gayathri Material received, MRN done.	<del>20240715006</del>	Cement	PPC 50kg BagCEMT9218	Fully delivered
494		<b>✓</b>	gayathri Material received, MRN done.	<del>20240715020</del>	Electrical	Double Compression cable glands 63mm NosELEC2353	Fully delivered
495		<b>✓</b>	gayathri Material received, MRN done.	<del>20240715034</del>	Paints	External Emulsion White Asian ACE 201tr -NosPAIN1986	Fully delivered
496		<b>✓</b>	gayathri Material received, MRN done.	<del>20240716004</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive Misc NosCHEM5982	Fully delivered
497			gayathri - Material received, MRN to be updated, Bill pending from the supplier.	20240715046	Electrical	Cable Tray-Misc- NosELEC1028	Fully delivered
498			Janaki - Site will collect the material today.	20240716009	Paints	Enamel-Post Office Red4Ltrs-CanPAIN5030	No
499		<b>✓</b>	gayathri Material received, MRN done.	<del>20240717020</del>	Steel	Railing Stainless steel 900Hmm- RmtsSTEL4802	Fully delivered
500		✓	gayathri Material received, MRN done.	<del>20240717008</del>	Building Material	Hume Pipe CC NP3- 200Dx2000mm- NosBUIL1936	Fully delivered
501			gayathri - Site will collect the material from MHTR on 30/7.	20240717010	General Items	Sponges12 pack- NosGENE1417	No
502		<b>✓</b>	gayathri Material received, MRN done.	<del>20240718013</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive Misc NosCHEM5982	Fully delivered
503		✓	gayathri - Material received, MRN done.	<del>20240718026</del>	Hardware	GI U Bolt-100mm- NosHARD5698	Fully delivered
504		✓	gayathri Material received, MRN done.	<del>20240718050</del>	Hardware	GI U Bolt 15mm NosHARD4535	Fully delivered
505		<b>✓</b>	gayathri Site not require the material, PO to be cancel.	<del>20240718025</del>	Plumbing	HDPE pipe PN16- OD63ID52.6 mtsPLUM5950	PO cancelled
506		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240718046</del>	Fire & Safety	Rosette Plate NosFIRE4800	Fully delivered
507		<b>✓</b>	gayathri Site not require the material, PO to be cancel.	<del>20240718052</del>	Steel	MS Reducer 50X32mm- NosSTEL9728	PO cancelled
508		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240718056</del>	Plumbing	PVC SWR Plain Bend 160mm NosPLUM5913	Fully delivered

	Sl. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
509		✓	gayathri Material delivered, MRN done.	<del>20240719021</del>	Plumbing	PVC SWR Solvent Solution 500ml NosPLUM9461	Fully delivered
510		<u>~</u>	gayathri Material fully delivered, MRN done.	<del>20240719006</del>	Steel	MS Clip Patti 100X50X8mm NosSTEL3526	Fully delivered
511		✓	gayathri Site not require the material, PO to cancel.	<del>20240719007</del>	Steel	MS Gazette plate with 4 holes 100X100X6mm KgsSTEL5072	PO cancelled
512		<b>✓</b>	gayathri Site not require the material, PO to cancel.	<del>20240719012</del>	Steel	MS 90 Bend C Class 25Dmm NosSTEL4048	PO cancelled
513			Janaki - Site will collect the material today.	20240719016	Paints	Enamel41trs- NosPAIN1656	No
514		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240719019</del>	<del>Paints</del>	Red Oxide Primer Asian 1Ltr CanPAIN8548	Fully delivered
515		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240720007</del>	Hardware	Wedge Anchor bolt 12X100Lmm NosHARD4066	Fully delivered
516			gayathri - MEP will collect the material on 31/7.	20240722011	Steel	MS 90 Bend-C Class 100Dmm-Nos STEL3027	No
517			gayathri - MEP will collect the material on 31/7.	20240722012	Steel	MS Round Pipe-C Class- 100Dx6000Lmm- KgsSTEL7955	No
518		✓	gayathri Material delivered, MRN done.	<del>20240722013</del>	Hardware	MS Bolt+Nut+Double washer 16X125mm- KgsHARD1563	Fully delivered
519		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240722014</del>	Fire & Safety	Butterfly valve 100mm NosFIRE1351	Fully delivered
520		<b>~</b>	gayathri Material delivered, MRN done.	<del>20240722001</del>	Steel	MS L Angle 6000Lmm 50x5Tmm KgsSTEL6449	Fully delivered
521		<u>~</u>	gayathri - Material delivered, MRN done.	<del>20240722002</del>	Hardware	Wedge Anchor bolt— 12X100Lmm NosHARD4066	Fully delivered
522		<b>~</b>	gayathri Material delivered, MRN done.	<del>20240722005</del>	Paints	Wall Putty Cement 30 Kgs BagsPAIN7286	Fully delivered
523		✓	gayathri Material delivered, MRN done.	<del>20240722026</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive- Misc NosCHEM5982	Fully delivered
24		<b>~</b>	gayathri Material delivered, MRN done.	<del>20240722030</del>	Consumables	Water Bottles 250ml NosCONS1538	Fully delivered
25		<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240722040</del>	Electrical	PVC Surface Box 4Module NosELEC3223	Fully delivered
26		<b>~</b>	gayathri Material delivered, MRN done.	<del>20240722039</del>	Hardware	GI U Bolt 80DX8mmT NosHARD3956	Fully delivered
27		<u>~</u>	gayathri Material delivered, MRN done.	<del>20240722037</del>	Hardware	GI U Clamp+Nut+Washer- -100x8mm NosHARD2902	Fully delivered
28		<u>~</u>	gayathri Material delivered, MRN done.	<del>20240722038</del>	Paints	Turpentine oil 1 ltr can NosPAIN8788	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	✓	gayathri Material delivered, MRN done.	<del>20240722036</del>	Steel	Tor Steel 8mm KgsSTEL1948	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723004</del>	Plumbing	PVC Rigid Pipe 160DX6000Lmm NosPLUM5377	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240723011</del>	Electrical	Module Plate with Frame 6M NosELEC6992	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723008</del>	Electrical	<del>Isolater 4 Pole 40</del> <del>amps NosELEC8878</del>	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723024</del>	Electrical	Module Plate with Frame 4M NosELEC3874	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723006</del>	Electrical	Insulation tapes 20nos BoxesELEC4374	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723010</del>	Electrical	Aluminum Armored Cable LT 4coreX4sqmm- mtsELEC7645	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240723031</del>	<del>Consumables</del>	Rain Coat Misc- NosCONS2228	Fully delivered
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240723030</del>	Plumbing	CPVC Ball valve 50mm- Nos.PLUM5085	Fully delivered
		gayathri - MEP will collect on 29/7.	20240723034	Hardware	GI U Clamp+Nut+Washer- -50X8mm-NosHARD4597	No
	<b>~</b>	gayathri Material delivered, MRN done.	<del>20240723035</del>	Plumbing	CPVC Solution 500gms NosPLUM1447	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723042</del>	Hardware	GI Threaded Rod 8mmX2000mm NosHARD9620	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240723046</del>	Hardware	GI Nut 10mm KgsHARD3976	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240724006</del>	Hardware	MS Inner Threaded Sockets C class 15mm NosHARD9545	Fully delivered
	<b>✓</b>	gayathri Material delivered, MRN done.	<del>20240724005</del>	Electrical	LED Bulb 12W 2700K- NosELEC4856	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240724014</del>	Steel	MS Dummy Round Plate C Class 80mmD Nos	Fully delivered
	✓	gayathri Material delivered, MRN done.	<del>20240724016</del>	Chemical	AAC Block Adhesive Myk Laticrete 50kg BagsCHEM9377	Fully delivered
	✓	Janaki Material delivered.	<del>20240724037</del>	Miscellaneous	Container 6000X2400X2550MM- NosMISC4846	Fully delivered
	<b>✓</b>	Janaki - Material delivered.	<del>20240724046</del>	Miscellaneous	PU Foam NosMISC6179	Fully delivered
	✓	Janaki Material delivered.	<del>20240725001</del>	Building Material	LDPE Polythene Sheet 60 Micron KgsBUIL1851	Fully delivered

	SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
549			gayathri - Work under progress.	20240725007	WO	Roads-VDF Flooring sqmCONST-RCC6331	No
550		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240725037</del>	Steel	MS Socket C Class- 25Dmm NosSTEL7878	Fully delivered
551			gayathri - Material to be collected by next week.	20240725036	Doors	Door frame with threshold-WPC- 600Wx1500Hmm- NosD00R6170	No
552		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240725038</del>	Fire & Safety	Flexible Sprinkler Hose 25DX1500LMM- NosFIRE1990	Fully delivered
553		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240730054</del>	Electrical	Industrial Plug Male 16A 3Pin NosELEC8362	Fully delivered
554		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240731008</del>	Electrical	Copper Cable 2.5 sqmm 3 core mts ELEC1952	Fully delivered
555			gayathri - Material delivered at GVDC, bill to be received from the supplier.	20240725035	Tools	SprayerMisc- NosT00L6621	Fully delivered
556			gayathri - Collect from Industria Needs by this week.	20240727023	Steel	SS Pipe-Seamless- 50DX3.9TX6000Lmm- KgsSTEL8899	No
557		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240729005</del>	<del>Paints</del>	Wall Putty Cement 30 Kgs BagsPAIN7286	Fully delivered
558		<b>✓</b>	gayathri Material received, MRN updated.	<del>20240729006</del>	Fire & Safety	Hooter Addressible NosFIRE5585	Fully delivered
559		✓	gayathri Material received, MRN updated.	<del>20240729010</del>	Electrical	Earthing strip insulator NosELEC8738	Fully delivered
560			gayathri - Work under progress, Part material received.	20240729019	RMC	RMC-M15cumRMCC2958	Partially delivered
561			gayathri - Collect from MHPL @GV by 6/8.	20240729018	Paints	Enamel-Post Office Red4Ltrs-CanPAIN5030	No
562		<u>~</u>	<del>Janaki - Material delivered.</del>	<del>20240729022</del>	Hardware	GI U Clamp+Nut+Washer- -50X8mm NosHARD4597	Fully delivered
563		<b>✓</b>	Janaki Material delivered.	<del>20240730043</del>	Electrical	PVC Conduit pipe FR 25mm NosELEC 6228	Fully delivered
564			gayathri - Collect from Reflection Electricals by 7/8.	20240730063	Electrical	False Ceiling Down Lighter-2700K-8W- NosELEC6180	No
565		✓	Janaki Material delivered.	<del>20240731005</del>	Electrical	Copper Wire Red color- 4SqmmX90mtrs- BundlesELEC7242	Fully delivered
566		<b>~</b>	Janaki Material delivered.	<del>20240730048</del>	Electrical	LED Tube Light 6500k 36W NosELEC3191	Fully delivered

SI. No	Task completed	Latest Comment	PO no.	Item category	Item description/SKU	Material delivered?
	✓	Janaki Material delivered.	<del>20240730049</del>	Electrical	Fiber Box 225X150X125mm NosELEC7209	Fully delivered
	✓	Janaki Material delivered.	<del>20240730050</del>	Electrical	<del>Isolater 4pole</del> <del>63amps NosELEC2725</del>	Fully delivered
		gayathri - MEP to collect from MHPL @GV.	20240730040	Steel	MS Flange-Table E- 80DX10Tmm with 4Holes- NosSTEL1478	No
	✓	Janaki Materia delivered.	<del>20240731001</del>	Fire & Safety	RRL type A Hose pipe- with SS Coupling- 63Dmm NosFIRE9515	Fully delivered
		gayathri - Collect from Industria needs by 6/8.	20240731049	Fire & Safety	Hose Box-Double Door NosFIRE1291	No
	✓	Janaki Material delivered.	<del>20240730029</del>	Electrical	Aluminium lug Ring type 25sqmm- NosELEC2222	Fully delivered
		gayathri - Part material delivered. remaining to be collected on 07/08.	20240730041	Electrical	GI Base Saddle25mm- BoxesELEC8660	Partially delivered
	✓	gayathri Material fully received.	<del>20240730042</del>	Hardware	Wood screws CSK 8x35mm pktsHARD7650	Fully delivered
	✓	Janaki Material delivered.	<del>20240730035</del>	Plumbing	Pressure guage 0 16kg NosPLUM3466	Fully delivered
	✓	Janaki Material delivered.	<del>20240730036</del>	Fire & Safety	Pressure Guage 0 to 10Kgs 10mm NosFIRE6575	Fully delivered
	✓	Janaki Material delivered.	<del>20240730037</del>	HVAC	Water Flow Switch NosHVAC6844	Fully delivered
	✓	Janaki Material delivered.	<del>20240730031</del>	Electrical	Copper Wire Red color- 2.5SqmmX90mtrs- BundlesELEC4914	Fully delivered
	✓	Janaki Material delivered.	<del>20240730062</del>	Electrical	PVC Surface Box 6Module-NosELEC7507	Fully delivered
	✓	gayathri Material fully received.	<del>20240730047</del>	Electrical	Change Over Switch Manual 63A 4P NosELEC1825	Fully delivered
	✓	Janaki Material delivered.	<del>20240731013</del>	Electrical	Head Head Head Head Head Head Head Head	Fully delivered
	<b>~</b>	gayathri Material fully received.	<del>20240731015</del>	Tools	Nylon rope 16mm mtsTOOL2393	Fully delivered
		gayathri - Delivery by 5/8.	20240731027	Paints	Wall Putty Cement30 Kgs-BagsPAIN7286	No
	✓	gayathri Material fully received.	<del>20240731028</del>	Chemical	MYK Laticrete 335 Super Flex Adhesive Misc NosCHEM5982	Fully delivered
	✓	<del>Janaki - Material delivered</del>	<del>20240731044</del>	Steel	Galvalume Roofing Sheet Silver color 1000X3000mm sqmSTEL3945	Fully delivered