

Re Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

**Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.**

Date: 01/08/2024

J.C. No.: 003

To,

To, _____
M/s. _____
In one fortnightly payo - 20240725022

Vehicle No.: JS09UE 0997

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		MRN-2024/28050-48 INWARD Inward No: 6416 Dt: 01/8/24	8m ³	8m ³	24771.28

Receiver's Signature

For R6 Infra

Authorised Signatory

Requisition nos: 20240725018				A. Estimated quantity: 175M3								
PO nos: 20240725022(N20)				B. Requisition quantity: 175m3								
Sign of Security		Sign of Admin	Sign of Project Manger		C. Actual quantity poured 69m3							
Details of RMC pour <i>10/8/2024</i>				D. Difference (C-A) 106m3								
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01-08-2024	15:35	15:46	16:25	8m3	003	19,200	18,780	420			
2	01-08-2024	15:53	16:04	16:45	8m3	004	19200	19300	-100			
3	01-08-2024	16:51	17:00	17:37	8m3	1413	19200	18890	310			
4	01-08-2024	17:08	17:17	18:09	7m3	1414	16800	16990	-190			
5	01-08-2024	18:36	18:45	19:27	7m3	1415	16800	15990	810			
6	01-08-2024	18:53	19:04	19:36	8m3	005	19200	18995	205			
7	01-08-2024	19:19	19:30	20:05	8m3	006	19200	19400	-200			
8	01-08-2024	19:30	19:39	20:16	7m3	1416	16800	16850	-50			
9	01-08-2024	20:43	20:54	21:30	8m3	007	19200	18900	300			
10												
					Total			69m3				
							165600	164095	1,505			
Remarks					Balanced quantity to be used later							

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.