

①

DELIVERY CHALLAN

R6 Infra
READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

No. : **024** R-20240729018

Date : 03/08/24

Vehicle No. : TS09VE0995 GV ONE PONO:-20240729019
ls. Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
-------	-------	-------------	------	------	-------

M15		MRN-20240805052	8m ³	8m ³	80000

INWARD

Inward No: 6450 Dt: 03/8/24

MRN No: _____ Dt: _____

Received By: [Signature] Sign: [Signature]

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signatory

Receiver's Signature

Requisition nos:		20240729018		A. Estimated quantity:		120M3	
PO nos:		20240729019(M15)		B. Requisition quantity:		120M3	
Sign of Security		Sign of Admin		Sign of Project Manger		C. Actual quantity poured	
				D. Difference (C-A)		18m3	

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-08-2024	5:27	5:38	6:17	8m3	024	19,200	18,780	420			
2	03-08-2024	5:49	6:00	6:44	8m3	025	19200	18530	670			
3	03-08-2024	6:09	6:20	6:53	8m3	026	19200	18890	310			
4	03-08-2024	7:57	8:08	8:44	8M3	027	19200	18780	420			
5	03-08-2024	8:42	8:53	9:23	8m3	029	19200	19150	50			
6	03-08-2024	8:20	8:31	10:07	8m3	005	19200	19180	20			
7	03-08-2024	9:54	10:05	10:44	8m3	031	19200	19280	-80			
8	03-08-2024	10:55	11:06	11:45	8M3	032	19200	18670	530			
9	03-08-2024	11:30	11:41	12:12	8M3	034	19200	19000	200			
10	03-08-2024	12:04	12:15	12:49	8M3	135	19200	18880	320			
11	03-08-2024	12:25	12:36	10:08	8M3	036	19200	17840	1,360			
12	03-08-2024	13:04	13:15	13:49	8M3	037	19200	18950	250			
13	03-08-2024	17:55	18:05	18:33	6M3	042	14400	14030	370			
Total					102M3		244800	23960	4840			

Remarks	Balanced quantity to be used later
---------	------------------------------------

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.