

DELIVERY CHALLAN

R6 Infra
READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

176

Date : 12/8/24

To,

M/s. G V ONE Ponoi - 20240725022

Vehicle No. : TS09VF0993

Thurkapally

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

1 M20

8m³

8m³

Pump

MRN - 20240813001

INWARD

Inward No: 6568

Dr: 12/8/24

MRN No:

Dr:

Received By:

Sign:

Receiver's Signature

For **R6 Infra**

Authorised Signatory

CRESCENTIA LABS PVT LTD

Requisition nos		20240725018			A. Estimated quantity:		175M3					
PO nos		20240725022(M20)			B. Requisition quantity:		175m3					
Sign of Security		Sign of Admin	Sign of Project Manager			C. Actual quantity poured		69m3 used on(01-08-24), 29m3 used on(09-08-2024), 10m3 used on(10-08-24), 27m3				
					D. Difference (C-A)		40m3					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12-08-2024	11:05	11:16	11:49	8m3	176	19,200	19,350	-150			
2	12-08-2024	11:26	11:37	12:13	8m3	177	19200	18990	210			
3	12-08-2024	13:13	13:24	14:08	8m3	179	19200	19250	-50			
4	12-08-2024	16:15	16:18	16:52	3m3	1800	7200	6900	300			
Total					27m3		38400	38340	310			
Remarks		Balanced quantity to be used later										

Note: 1. Report to be sent on a daily basis to purchaser@modiproperties.com and r-report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.