

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Column 8 concreting use purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20240813008	A. Estimated quantity:	60M3(M25)
PO nos.:	20240813005	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	20M3
	Sign of Project Manger	D. Difference (C-A)	40M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.08.24	09:09	11:40	11:55	8	0305	19200	19150	-50			
2.	16.08.24	10:34	13:20	13:30	8	0306	19200	18890	-310			
3.	16.08.24	11:43	14:29	14:40	4	0308	9600	10010	+410			
4.												
5.												
6.												
7.												
8.												
Total:					20 M3		48000	48050	+50			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

RA
y No: 294, Ramapally (V), Keesara(M)
chel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0305		Date: 16-08-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4350		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier's Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

MODI REALTY MALLAPUR LLP
Ward No. 16354 DL 16/8/24
MRN No 20240816003
Received By

INFRA
vey No: 294, Ramapally (V), Keesara(M)
edchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567


DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0306		Date: 16-08-2024
Delivery Site: MALLAPUR			Truck No: TS08UG7853		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-25 RMC	8	Cum	16	-
Other Documents Enclosed: 1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			For Office use only		
			Driver Name:		BR.SANTOSH
			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR
16/8/24
Ward No 20
MRN No 20240816003
Received By...

2024081305

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY D.C. No: 0308 Date: 16-08-2024

Delivery Site: MALLAPUR Truck No: TS08UG4352 Mode: PUMP

S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-25 RMC	4	Cum	20	-

Other Documents Enclosed:

For Office use only
Driver Name: RAUF
Signature:

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.
Received above material in good condition.

Customer Signature

Authorised Signatory

for KN INFRA