


Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 4545 Ramp and drive way slab and ramp top slab purpose.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20240730016	APPROVED BY 20 AUG 2024  PROJECT MANAGER GVRC PVT LTD.	A. Estimated quantity:	40M3	
PO nos.:	20240730013		B. Requisition quantity:	40M3	
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	33M3	
			D. Difference (C-A)	7M3	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.08.2024	10:28	11:28	11:48	08m3	1668	19200	18710	490			
2	07-08-2024	10:16	11:16	11:36	07m3	1667	16800	16530	270			
3	07.08.2024	10:59	11:59	12:14	07m3	1669	16800	16540	260			
4	07-08-2024	14:16	15:16	15:36	08m3	1677	19200	18990	210			
5	07-08-2024	14:53	15:53	15:13	03m3	1679	7200	7420	-			
Total:					33m3		79200	78190	1230			
Remarks		As per purchase order 40M3 but consumed 33M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

