

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center		Block No.:	Towards 3600 south side staricse concrete purpose.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20240807014	APPROVED BY 20 AUG 2024 Project Manger J. MADHU PROJECT MANAGER GVRC PVT LTD	A. Estimated quantity:	08M3
PO nos.:	20240807012		B. Requisition quantity:	08M3
Sign of Security	Sign of Admin		C. Actual quantity poured	07M3
			D. Difference (C-A)	01M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.08.2024	17:07	18:07	18:27	07m3	1683	16800	16720	80			
Total:					07m3		16800	16720	80			
Remarks		As per purchase order 08M3 but consumed 07M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit