

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research center	Block No.:	Towards Road concrete purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240816008	A. Estimated quantity:	03M3
PO nos.:	20240816016	B. Requisition quantity:	03M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
	<i>Rhanni</i>	<i>N</i>	D. Difference (C-A)
			01M3

APPROVED BY
20 AUG 2024
PROJECT MANAGER
MODIPROPERTIES PVT LTD

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.08.2024	10:57	11:57	12:12	04m3	286	9600	9800	-			
Total:					04m3		9600	9800				
Remarks		As per purchase order 03M3 but consumed 04M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

