

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	Column 8 concreting use purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20240813008	A. Estimated quantity:	60M3(M25)
PO nos.:	20240813005	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	49M3
	Sign of Project Manager	D. Difference (C-A)	11M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.08.24	09:09	11:40	11:55	8	0305	19200	19150	-50			
2.	16.08.24	10:34	13:20	13:30	8	0306	19200	18890	-310			
3.	16.08.24	11:43	14:29	14:40	4	0308	9600	10010	+410			
4.	31.08.24	09:44	12:11	12:20	8	0526	19200	19360	+160			
5.	31.08.24	11:03	13:36	13:45	8	0527	19200	19050	-150			
6.	31.08.24	12:22	14:57	15:10	8	0528	19200	19100	-50			
7.	31.08.24	13:58	18:21	18:40	5	0529	12000	12800	+800			
8.												
Total:					49 M3		117600	118360	-760			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0526		Date: 31-08-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG5053		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	
Other Documents Enclosed:					
1)					
2)					
Note: No alterations will be accepted without supplier's Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature				fo K N INFRA	
Customer Signature				Authorised Signatory	

MODI REALTY MALLAPUR
Ward No 16446 DL21/8/24
MRA No 20240831010
Received By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0527		Date: 31-08-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG5054		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-25 RMC	8	Cum	16	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					fo K N INFRA
Customer Signature					Authorised Signatory

MODI REALTY MALLAPUR
16UG5 DL 31/8/24
MRN No 20200831010
Received By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0528		Date: 31-08-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG7853		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-25 RMC	8	Cum	24	
Other Documents Enclosed:					
1) 2)			For Office use only		
Note: No alterations will be accepted without supplier's & Customer Signatures alongwith reasons.			Driver Name: Bx-Jandab		
Received above material in good condition			Signature:		
Customer Signature			fo K N INFRA		
Customer Signature			Authorised Signatory		

MODI REALITY MALLAPUR
Ward No 16449 DL-31/8/24
MRN NO
Received By...

Survey No: 294, Ramapally (V), Kesarala(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0529** Date: **31-08-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4349** Mode: **PUMP**

S.No: Description Qty

Units

Cum. Qty

Remarks

4

M-25 RMC

5

Cum

29

Other Documents Enclosed:

For Office use only

Driver Name:

RANJITH

Signature:

1)
2)

Note: No alterations will be accepted without supplier's
Customer Signatures along with reasons
Received above material in good condition

for KN INFRA

Customer Signature

Authorised Signatory