

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Driveway slab b/n E&C Block concreting purpose
Requisition nos.:	20240826025	A. Estimated quantity:	48M3(M20)
PO nos.:	20240826030	B. Requisition quantity:	48M3
	Sign of Admin	C. Actual quantity poured	11M3
	Sign of Project Manager	D. Difference (C-A)	37M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	15.09.24	20:43	22:07	22:15	8	0205	19200	19160	-40			
2.	15.09.24	21:49	00:07	00:20	3	0206	7200	7490	+290			
3.												
4.												
5.												
6.												
Total:					11		26400	26650	+250			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENG NEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0205** Date: **15-09-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4349** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
20	M 20 RMC	8	Cum	158	-

Other Documents Enclosed:

For Office use only

1)

Driver Name:

2)

Signature:

Note: No alterations will be accepted without signature of Supplier & Customer Signatures alongwith reasons.

Received above material in good condition

for KN INFRA

Customer Signature

Authorised Signatory

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEERS CONCRETE

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

Delivery Site:

MALLAPUR

S.No:

Description

Qty

Truck No:

TS08UG7853

Mode: PUMP

Units

Cum. Qty

Remarks

21

M 20 RMC

3

Cum

161

Other Documents Enclosed:

1)

2)

Driver Name:

For Office use only

Signature:

Note: No alterations will be accepted without supplier &
Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

Authorised Signatory

fo K N INFRA

WARD NO 16553 dt 15/09/24

WARD NO

Signature

Received By...