


Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 head room and dummy column work purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240911004	A. Estimated quantity:	18M3
PO nos.:	20240911010	B. Requisition quantity:	18M3
Sign of Security	Sign of Admin	C. Actual quantity poured	10.5M3
		D. Difference (C-A)	7.5M3



Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.09.2024	08:26	09:30	10:00	07m3	535	16800	16820				
2	15.09.2024	03:14	04:10	04:35	3.5m3	542	7200	7200				
3												
4												
5												
6												
Total:					10.5m3		24000	24020				
Remarks		As per purchase order 18M3 but consumed 10.5M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

