

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	E Block Column 9 cocreting work purpose
Requisition nos.:	20240913038	A. Estimated quantity:	60M3(M25)
PO nos.:	20240913049	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manger	D. Difference (C-A)	39 M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.09.24	08:21	11:12	11:30	8	0242	19200	19280	+80			
2.	18.09.24	10:28	13:49	14:05	8	0243	19200	19390	+190			
3.	18.09.24	11:40	15:20	15:30	5	0244	12000	12200	+200			
4.												
5.												
6.												
7.												
8.												
Total:					21		50400	33410	+470			
Remarks	Po not be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0242		Date: 18-09-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG4352		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents Enclosed:					
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier's signature.					
Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
Authorized Signatory					

INWARD
MODI REALTY MALLAPUR
Ward No. 16, S. 6, 4, D. 12, 9, 7, 5
MRN No 20240918001
Received By: 

N INFRA

urvey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0243		Date: 18-09-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG5054		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-25 RMC	8	Cum	16	-
Other Documents Enclosed:					
1)			Driver Name: VINAY		
2)			Signature:		
Note: No alterations will be accepted without supplier's signature.					
Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
Authorised Signatory					

INWARD
MODI REALTY MALLAPUR
Ward No. **16565**
MRN No. **20240918001**
Received By: **[Signature]**
Sign: **[Signature]**

INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEERS CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0244	Date: 18-09-2024		
Delivery Site: MALLAPUR		Truck No: TS08UG4350	Mode: PUMP		
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-25 RMC	5	Cum	21	-
Other Documents Enclosed:					
1)					
2)					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature				for K N INFRA	
Authorized Signatory					

INWARD
MODI REALTY MALLAPUR
Ward No. 1656
M.R.N No. 0024001800
18/09/24