

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	KN Infra	Slab no.:	Drive way road
Requisition nos.:	20240917005	A. Estimated quantity:	18 m3
PO nos.:	20240917009	B. Requisition quantity:	18 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	12.5 cum
		D. Difference (C-A)	12.5 cum

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17 09 24	01:13	01:20	01:25	8 cum	0239	19200	18990			-	-
2.	17 09 24	01:30	01:37	01:42	4.5 cum	0240	10800	10800			-	-
3.											-	-
4.											-	-
5.											-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.											-	-
Total:					12.5 cum						-	-
Remarks	Partly material received to site . Close PO. Balance material not required .											

Details of RMC pour

Note: 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day. 4 Multiple report can be sent for one PO. 5 Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.