

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	E Block Column 9 cocreting work purpose
Requisition nos.:	20240913038	A. Estimated quantity:	60M3(M25)
PO nos.:	20240913049	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	53M3
		D. Difference (C-A)	7 M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.09.24	08:21	11:12	11:30	8	0242	19200	19280	+80			
2.	18.09.24	10:28	13:49	14:05	8	0243	19200	19390	+190			
3.	18.09.24	11:40	15:20	15:30	5	0244	12000	12200	+200			
4.	27.09.24	12:10	14:49	15:00	8	0332	19200	19180	-20			
5.	27.09.24	13:42	16:21	16:35	8	0333	19200	18850	-350			
6.	27.09.24	15:29	17:59	18:15	8	0334	19200	18470	-730			
7.	27.09.24	17:02	22:23	22:35	8	0335	19200	19130	-70			
8.												
Total:					53		127200	126500	+700			
Remarks	Po be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + test reports + photographs at

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0332		Date: 27-09-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4353		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M 25 RMC	8	Cum	8	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE**DELIVERY CHALLAN**

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0333		Date: 27-09-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4350		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M 25 RMC	8	Cum	16	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
DI REALTY MALLAPUR
16606
20240927015
MRN No
20240927015
27/9/24

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)

Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0334		Date: 27-09-2024
Delivery Site: MALLAPUR			Truck No: TS08UG4352		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M 25 RMC	8	Cum	24	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

INWARD
MODI REALTY MALLAPUR LLP
Ward No. **16607** dated **27/9/24**
MRN NO **20240927015**
Signature **[Signature]**
Scanned By...

K N INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email: kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE**DELIVERY CHALLAN**

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0335		Date: 27-09-2024
Delivery Site: MALLAPUR			Truck No: TS08UG5054		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
4	M 25 RMC	8	Cum	32	-
Other Documents Enclosed:			For Office use only		
1)			Driver Name:		
2)			Signature:		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

MODIFIED
WARD
Ward No 16608 Old 224
MKN No 20240927015

Received By