

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Mehta&Modi Realty Kowkur LLP	Block No.:	CA
Project:	GHT	Flat / Villa no.:	Towards peripheral road concrete purpose
Supplier:	K N Infra	Slab no.:	-
Requisition nos.:	20240914004	A. Estimated quantity:	65 M3
PO nos.:	20240914003	B. Requisition quantity:	65 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	56 M3
	Sign of Project Manager	D. Difference (C-A)	9 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.09.2024	12:02	13:02	01:12	08	0266	19200	19300				
2.	20.09.2024	12:30	13:30	13:45	08	0267	19200	19245				
3.	20.09.2024	12:47	13:47	14:02	08	0268	19200	18725	-475			
4.	21.09.2024	12:35	13:35	13:50	08	0271	19200	17295	-1905			
5.	21.09.2024	12:55	13:55	14:10	08	0272	19200	16910	-2290			
6.	21.09.2024	16:00	17:00	17:15	08	0277	19200	18015	-1185			
7.	21.09.2024	16:50	17:50	18:15	08	0278	19200	18865	-335			
Total:					56		134400	128352	6190			
Remarks	As per quantity ordered 65 M3 consumed 56 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.