

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No.:	
Project:	GV One	Flat/ Villa no.:	Ce road concrete work purpose
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240725018	A. Estimated quantity:	175 M3
PO nos.:	20240725022	B. Requisition quantity:	175 M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 48 M3
Details of RMC pour		D. Difference (C-A)	127 M3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	11.09.2024	14:06	15:20	15:40	07	2321	16800	16750	-			
2.	11.09.2024	14:20	15:30	15:45	08	2322	19200	19030	170			
3.	11.09.2024	17:21	18:31	18:50	07	2329	16800	16740	60			
4.	11.09.2024	20:00	21:10	21:25	07	2331	16800	16850	-			
5.	11.09.2024	17:30	18:45	19:00	08	503	19200	19070	130			
6.	11.09.2024	17:55	20:00	20:10	08	504	19200	19630	-			
7.	11.09.2024	10:02	11:00	11:10	03	505	7200	7060	140			
Total:					48		115200	115130	500			
Remarks	As per ordered quantity 175 M3 received 48 M3 received.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-staff@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.