

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No.:	Northen block
Project:	GV One	Flat / Villa no.:	Stilt floor screed concrete & ramps, HSD yard, VDF flooring work
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240927018	A. Estimated quantity:	49 M3
PO nos.:	20240927022	B. Requisition quantity:	49 M3
Sign of Security	Sign of Admin	Sign of Project Manger	40 M3
		C. Actual quantity poured	40 M3
		D. Difference (C-A)	09 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03.10.2024	13:30	14:45	14:55	08	729	19200	19710	-			
2.	03.10.2024	14:05	15:20	15:25	08	730	19200	19150	-			
3.	03.10.2024	14:26	15:40	15:55	08	731	19200	18740	460			
4.	03.10.2024	18:00	18:20	18:40	08	733	19200	18820	380			
5.	03.10.2024	18:15	19:20	19:40	08	734	19200	18700	500			
6.												
7.												
Total:					40		96000	95220	1340			
Remarks	As per ordered quantity 49 M3 received 40 M3 received.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.