

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Labs Pvt Ltd	Block No.:	
Project:	GV One	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20240909005	A. Estimated quantity:	30 M3
PO nos.:	20240909004	B. Requisition quantity:	30 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	20 M3
		D. Difference (C-A)	10 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14.09.2024	09:14	10:30	10:40	10	2394	24000	24510	-			
2.	14.09.2024	12:05	13:20	13:40	10	2400	24000	24480	-			
3.												
4.												
5.												
6.												
7.												
Total:					20		48000	48990				
Remarks	As per ordered quantity 30 M3 received 20 M3 received.											

Note: 1. Report to be sent on a daily basis to purchase@medinproperties.com and report-audit@medinproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.