

Tax Invoice

e-Invoice

IRN : 0b9df604f2f51de89c7c0d2310d228ce64f766ea7-
ca5c6ac5d31933921011be1
Ack No. : 112422348898390
Ack Date : 23-Oct-24

**Anvika Facades**

Floor No 2nd Flat No 201 and 202
Vijay Laxmi Avenue, Raidurga NAV Khalsa
Village Sampoorana Store Back Side
Hyderabad, Telangana
Pin Code 500008
GSTIN/UIN: 36AVOPM0008K1ZI
State Name : Telangana, Code : 36
Contact : 9989000002
E-Mail : accounts@anvikafacades.com

Consignee (Ship to)

CRESCENTIA LABS PRIVATE LIMITED

GV One, PLOT No. 15-B, MN Park Phase-ISy
No.230, To 243 Turkapally, Hyderabad
GSTIN/UIN : 36AADCB2608M1ZO
State Name : Telangana, Code : 36

Buyer (Bill to)

CRESCENTIA LABS PRIVATE LIMITED

GV One, PLOT No. 15-B, MN Park Phase-ISy
No.230, To 243 Turkapally, Hyderabad
GSTIN/UIN : 36AADCB2608M1ZO
State Name : Telangana, Code : 36

Invoice No.

74

Dated

23-Oct-24

Delivery Note

Mode/Terms of Payment

Buyer's Order No.

20240403027

Dated

23-Oct-24

Dispatch Doc No.

Delivery Note Date

Dispatched through

Destination

Terms of Delivery

SI
No.Description of
Services

HSN/SAC

Quantity

Rate

per

Amount

1 **Windows-ACP+Structural Glazing System**

995471


4,42,403.20

CGST
SGST
ROUND OFF

Bill Details:

On Account

5,22,036.00 Dr

39,816.29**39,816.29****0.22**

Amount Chargeable (in words)

Total

INR Five Lakh Twenty Two Thousand Thirty Six Only**₹ 5,22,036.00**

E. & O.E

HSN/SAC

995471

Taxable
Value

CGST

Rate

Amount

SGST/UTGST

Rate

Amount

Total

Tax Amount

Tax Amount (in words) : **INR Seventy Nine Thousand Six Hundred Thirty Two and Fifty Eight paise Only**
Company's PAN : **AVOPM0008K**

Declaration

We declare that this invoice shows the actual price of the goods
described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name

HDFC BANK LTD

A/c No.

50200031903489

Branch & IFS Code:

Somaji Guda & HDFC0000512

for Anvika Facades

Authorized Signatory

This is a Computer Generated Invoice

23/10/24

74



PROFORMA INVOICE - 04 (FINAL BILL)

Company: Crescentia Labs Pvt. Ltd.

PROJECT : GV-1 INTERNAL ATRIUM AREA

Previous Bill PI-01/02/03

BQ PROPOSAL FOR GV-1 ELEVATION GLAZING & CLADDING WORKS. ALL QTY BY													
S.NO.	ITEM DESCRIPTION	AREA	UOM	UNIT/RATE	AMOUNT	Previous Bill PI-01/02/03		Present FINAL Bill PI-04		Cumulative Billed		Cumulative Un Billed	
						Billed Area	Billed Amount	Billed Area	Billed Amount	Billed Area	Billed Amount	Un Billed Area	Un Billed Amount
3A	Acp Cladding Glazing Periphery	110	SQM	4250.00	467,500								
40%	Advance			1700.00	-	110	187,000						
10%	Upon Aluminium Frame work			425.00	-			11.82	20094.00	121.82	207,094	(12)	(20,094)
30%	Upon Glass/Acp/Louver delivery			1275.00	-			121.82	51773.50	121.82	51,774	(12)	(5,024)
10%	Upon Installation			425.00	-			121.82	155320.50	121.82	155,321	(12)	(15,071)
10%	Upon Final completion			425.00	-			121.82	51773.50	121.82	51,774	(12)	(5,024)
3B.1	Curtainwall FIXED Glazing SYSTEM COST	770	SQM	5400.00	4,158,000					121.82	51,774	(12)	(5,024)
40%	Advance												
10%	Upon Aluminium Frame work			2160.00	-	770	1,663,200	-8.02	-17323.20	761.98	1,645,877	8	17,323
30%	Upon Glass/Acp/Louver delivery			540.00	-	755	407,857	6.69	3612.60	761.98	411,469	8	4,331
10%	Upon Installation			1620.00	-	755	1,223,570	6.69	10837.80	761.98	1,234,408	8	12,992
10%	Upon Final completion			540.00	-	755	407,857	6.69	3612.60	761.98	411,469	8	4,331
3B.2	ACP COST on Above Glazing System (4MM FR ACP B2 ALUDECOR)	510	SQM	2540.00	1,295,400					761.98	411,469	8	4,331
40%	Advance												
10%	Upon Aluminium Frame work			1016.00	-	510	518,160	22.58	22941.28	532.58	541,101	(23)	(22,941)
30%	Upon Glass/Acp/Louver delivery			254.00	-	460	116,929	72.23	18346.42	532.58	135,275	(23)	(5,735)
10%	Upon Installation			762.00	-	460	350,787	72.23	55039.26	532.58	405,826	(23)	(17,206)
10%	Upon Final completion			254.00	-	460	116,929	72.23	18346.42	532.58	135,275	(23)	(5,735)
3B.3	GLASS COST on Above Glazing System 6mm 6GU (6MM ST Series)	260	SQM	2100.00	546,000					532.58	135,275	(23)	(5,735)
40%	Advance												
10%	Upon Aluminium Frame work			840.00	-	260	218,400	-30.60	-25704.00	229.40	192,696	31	25,704
30%	Upon Glass/Acp/Louver delivery			210.00	-	229	48,174			229.40	48,174	31	6,426
10%	Upon Installation			630.00	-	229	144,522			229.40	144,522	31	19,278
10%	Upon Final completion			210.00	-	229	48,174			229.40	48,174	31	6,426
				210.00	-	229	48,174			229.40	48,174	31	6,426
				BASIC COST	6,466,900	BASIC COST	6,024,517	BASIC COST	442403.20	BASIC COST	6,466,920	BASIC COST	(20)
				GST	1,164,042	GST	1,084,413	GST	79632.58	GST	1,164,046	GST	(4)
				TOTAL	7,630,942	TOTAL	7,108,930	TOTAL	522035.78	TOTAL	7,630,966	TOTAL	(24)

GV1 Structural Glazing, ACP proposed rates 02-04-2024 ver1a.xls

QUOTATION - DTB.3/ANV/GV1 (Dated 5.4.24)
Sub-GV1 Structural Class 5

Sub: GVI Structural Glazing & ACI
Company: Creceste Laks Pte. Ltd.

PROJECT : QV-1 INTERNAL ATRIUM AREA

PROFORMA INVOICE - 04 (FINAL BILL)



B02 PROPOSAL FOR GV-1 ELEVATION GLAZING & CLADDING WORKS: ALL QTY BY										Previous Bill PI-01/02/03		Present FINAL Bill PI-04		Cumulative Billed		Cumulative Un Billed	
S.NO.	ITEM DESCRIPTION	AREA	UOM	UNIT/RATE	AMOUNT	Billed Area	Billed Amount	Billed Area	Billed Amount	Billed Area	Billed Amount	Billed Area	Billed Amount	Un Billed Area	Un Billed Amount		
3A	A/c Cladding Glazing Periphery	110	SQM	4250.00	467,500												
40%	Advance																
10%	Upon Aluminium Frame work			1700.00													
30%	Upon Glass/Acp/Louver delivery			425.00		110	187,000	11.82	20094.00	121.82	207,094	(12)	(20,094)				
10%	Upon Installation			1275.00				121.82	51773.50	121.82	51,774	(12)	(5,024)				
10%	Upon Final completion			425.00				121.82	51773.50	121.82	51,774	(12)	(5,024)				
3B.1	Curtainwall FIXED Glazing SYSTEM COST	770	SQM	5400.00	4,158,000												
40%	Advance																
10%	Upon Aluminium Frame work			2160.00		770	1,663,200	8.02	17323.20	761.98	1,645,877	8	17,323				
30%	Upon Glass/Acp/Louver delivery			540.00		755	407,857	6.69	3612.60	761.98	411,469	8	4,331				
10%	Upon Installation			1620.00		755	1,223,570	6.69	10837.80	761.98	1,234,408	8	12,892				
10%	Upon Final completion			540.00		755	407,857	6.69	3612.60	761.98	411,469	8	4,331				
3B.2	ACP COST ON Above Glazing System (4MM FR ACP 82 ALUDECON)	510	SQM	2540.00	1,295,400												
40%	Advance																
10%	Upon Aluminium Frame work			1016.00		510	518,160	32.58	32841.28	532.58	541,101	(23)	(22,941)				
30%	Upon Glass/Acp/Louver delivery			254.00		460	116,929	72.23	18346.42	532.58	135,275	(23)	(5,735)				
10%	Upon Installation			762.00		460	350,787	72.23	55059.36	532.58	405,826	(23)	(17,206)				
10%	Upon Final completion			254.00		460	116,929	72.23	18346.42	532.58	135,275	(23)	(5,735)				
3B.3	GLASS COST ON Above Glazing System using GGU (6MM ST Series)	260	SQM	2100.00	546,000												
40%	Advance																
10%	Upon Aluminium Frame work			840.00		260	218,400	90.60	25704.00	229.40	192,696	31	25,704				
30%	Upon Glass/Acp/Louver delivery			210.00		229	48,174			229.40	48,174	31	6,426				
10%	Upon Installation			630.00		229	144,522			229.40	144,522	31	19,278				
10%	Upon Final completion			210.00		229	48,174			229.40	48,174	31	6,426				
				210.00		229	48,174			229.40	48,174	31	6,426				
	BASIC COST			6,466,300		BASIC COST	6,026,517	BASIC COST	442,801.20	BASIC COST	6,469,320	BASIC COST					
	GST			1,164,042		GST	1,084,413	GST	79,632.58	GST	1,184,045	GST					
	TOTAL			7,630,342		TOTAL	7,110,930	TOTAL	522,433.78	TOTAL	7,630,966	TOTAL					

1

