

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block
Project:	Gulmohar Residency	Flat / Villa no.:	East side driveway footings & wtp purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20241018004	A. Estimated quantity:	40M3(M20)
PO nos.:	20241018006	B. Requisition quantity:	40M3
	Sign of Admin	C. Actual quantity poured	18M3
	Sign of Project Manager	D. Difference (C-A)	22M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	21.10.24	07:41	11:16	11:35	8	0275	19200	19190	-10			
2.	21.10.24	10:53	14:42	15:05	8	0276	19200	19480	+280			
3.	21.10.24	14:28	15:23	15:45	2	0277	4800	5270	+470			
4.												
5.												
6.												
7.												
8.												
Total:					18 M3		43200	43940	+740			
Remarks	Po to not be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

INFRATrvey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301



Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name:		GULMOHAR RESIDENCY		D.C. No: 0275		Date: 21-10-2024	
Delivery Site:				MALLAPUR			
Truck No:		TS08UG4354		Mode: PUMP			
S.No:		Description		Qty		Units	
1		M 20 RMC		8		Cum	
						8	
						-	
Other Documents Enclosed:				For Office use only			
				Driver Name:			
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.				Signature:			
Received above material in good condition							
Customer Signature				Authorised Signatory			
				to K N INFRA			

INWARD
MODI REALTY MALLAPUR LLP
16711 DI 21/10/24
20241021001
MARN NO

N INFRA
Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567


DELIVERY CHALLAN



GLOBAL RMC
ENGINEERS CONCRETE

D.C. No:	0276
Date:	21-10-2024

Customer Name:		GULMOHAR RESIDENCY	
Delivery Site:		MALLAPUR	
S.No:	Description	Qty	Units
2	M-20 RMC	8	Cum
			16
Remarks		Cum. Qty	
Truck No:		TS08UG4351	
Mode:		PUMP	

Other Documents Enclosed:		Driver Name: PRABHAKAR	
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.		Signature: 	
Received above material in good condition		Signature: 	
Customer Signature		Authorised Signatory	

INVOICE
MALLAPUR
MRN NO: 20241621001
21/10/24

GNFRA
Survey No: 294, Ramapally (V), Keesara(M)
Medchal Dist - 501 301
Email: kninfra1@gmail.com
Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0277		Date: 21-10-2024	
Delivery Site: MALLAPUR		Truck No: TS08UG7853		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-20 RMC	2	Cum	18	-
Other Documents Enclosed:					
1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
Authorised Signatory					

INWARD
MODI REALTY MALLAPUR
16-114
21/10/24
2024-10-21
Received By:
WARD NO 2024-10-21
SIGN

to K N INFRA
KISHORE
Signature:
Driver Name: