

Internal memo no. 903/35/A  
Annexure - B  
RMC pour report

Company/ firm:	Mehta&Modi Realty Kowkur LLP		Block No.:	CA
Project:	GHT		Flat / Villa no.:	Towards Lower basement staricase grade slab purpose.
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20241023022		A. Estimated quantity:	16 M3
PO nos.:	20241024002		B. Requisition quantity:	16 M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	6.5 M3
<i>Bishnu</i>	<i>Shikha</i>	<i>Pour</i>	D. Difference (C-A)	9.5 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.11.2024	08:52	09:52	10:12	6.5	1011	15600	15650	-			
Total:					6.5		15600	15650	-			
Remarks		As per quantity ordered 16 M3 consumed 6.5 M3.										

Note: 1. Report to be sent on a daily basis to [purchase@modiproperties.com](mailto:purchase@modiproperties.com) and [report-audit@modiproperties.com](mailto:report-audit@modiproperties.com). 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

