

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4500 column-02 work.	
Project:	Innopolis		Flat / Villa no.:		
Supplier:	R6 Infra		Slab no.:		
Requisition nos.:	20241119015		A. Estimated quantity:	320M3	
PO nos.:	20241119018		B. Requisition quantity:	320M3	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	34M3	
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	D. Difference (C-A)	286M3	

APPROVED BY
25 NOV 2024
T. MADHU
PROJECT MANAGER
GVRC PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	22-11-2024	08:27	09:20	09:45	06m3	3436	14400	14410				
2	22-11-2024	08:37	09:30	09:55	06m3	3437	14400	14400				
3	22-11-2024	11:05	12:05	12:20	07m3	3440	16800	16850				
4	22-11-2024	11:16	12:10	12:30	07m3	3441	16800	16740	60			
5	22-11-2024	15:10	16:20	16:35	08m3	3449	19200	19250				
6												
Total:					34m3		81600	81650	60			

Remarks As per purchase order 320M3 but consumed 27M3 only.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

