

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4500 column-02 work.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20241119015		A. Estimated quantity:	320M3
PO nos.:	20241119018		B. Requisition quantity:	320M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	30.5M3
			D. Difference (C-A)	289.5M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	DC No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28-11-2024	07:35	08:30	08:45	08m3	1325	19200	19300				
2	28-11-2024	07:50	08:50	09:00	08m3	1326	19200	19450				
3	28-11-2024	08:10	09:10	09:25	08m3	1327	19200	18900	300			
4	28-11-2024	11:32	12:30	12:45	6.5m3	1331	15600	15700				
5												
6												
7												
Total:					30.5m3		73200	73350	300			
Remarks		As per purchase order 320M3 but consumed 30.5M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit

