

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column-02 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20241119015	A. Estimated quantity:	320M3
PO nos.:	20241119018	B. Requisition quantity:	320M3
Sign of Security	Sign of Admin	C. Actual quantity poured	16M3
		D. Difference (C-A)	304M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01-02-2024	09:08	10:08	10:30	07m3	3544	16800	16620	180			
2	01-02-2024	11:30	12:20	12:35	06m3	3546	14400	13880	520			
3	01-02-2024	12:45	13:40	13:55	03m3	3548	7200	7520				
4												
5												
6												
7												
Total:					16m3		38400	38020	700			
Remarks		As per purchase order 320M3 but consumed 16M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

