

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	GV Research Centers Pvt. Ltd	Block No.:	For north block VDF goods lift back side
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20241120004	A. Estimated quantity:	20 M3
PO nos.:	20241120003	B. Requisition quantity:	20 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	13 M3
	<i>[Signature]</i>	D. Difference (C-A)	07 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	23.11.2024	08:33	09:40	10:00	06	3467	14000	14340	-			
2.	23.11.2024	10:50	12:00	12:15	07	3472	16800	16480	320			
3.												
4.												
5.												
Total:					13		30800	30820	320			
Remarks	As per ordered quantity 20 M3 received 07 M3 received.											

Note: 1. Report to be sent on a daily basis to purchase@moshiproperties.com and report@moshiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

[Signature]
3/12/2024