

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E Block
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Slab 9 part concreting use purpose
Requisition nos.:	20241106038	A. Estimated quantity:	160M3(M20)
PO nos.:	20241106045	B. Requisition quantity:	160M3
	Sign of Admin	C. Actual quantity poured	164M3
	Sign of Project Manager	D. Difference (C-A)	+4 M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	28.11.24	10:36	11:34	11:55	8	0285	19200	19300	+100			
2.	28.11.24	10:05	11:56	12:20	8	0286	19200	19040	-160			
3.	28.11.24	11:08	12:19	12:40	8	0287	19200	18670	-530			
4.	28.11.24	11:51	12:47	01:05	8	0288	19200	18540	-660			
5.	28.11.24	12:15	13:19	13:30	8	0290	19200	18620	-580			
6.	28.11.24	12:23	13:42	14:05	8	0291	19200	18710	-490			
7.	28.11.24	12:46	14:29	14:30	8	0293	19200	19160	-40			
8.	28.11.24	13:03	14:54	15:10	8	0294	19200	19160	-40			
9.	28.11.24	13:20	15:11	15:25	8	0295	19200	19060	-140			
10.	28.11.24	14:39	15:53	16:10	8	0296	19200	19120	-80			
11.	28.11.24	15:17	16:06	16:30	8	0297	19200	19270	+70			
12.	28.11.24	15:47	17:30	17:45	8	0298	19200	19170	-30			
13.	28.11.24	17:46	19:30	19:45	5	0299	12000	12300	+300			
14.	03.12.24	11:13	13:00	13:15	8	0027	19200	18920	-280			
15.	03.12.24	11:39	13:58	14:15	8	0028	19200	18760	-440			

6.	03.12.24	13:54	17:40	18:05	8	0029	19200	18860	-340				
17.	03.12.24	15:23	22:46	23:00	8	0030	19200	18990	-210				
18.	11.12.24	10:20	14:07	14:15	8	0115	19200	19190	-10				
19.	11.12.24	13:23	14:40	15:00	8	0117	19200	19190	-10				
20.	11.12.24	15:16	18:35	18:45	8	0118	19200	18060	-1140				
21.	11.12.24	18:02	20:29	20:45	7	0119	16800	16770	-30				
Total:					164		374400	371860	2540				
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY

D.C. No: 0115 Date: 11-12-2024

Delivery Site: MALLAPUR

Truck No: TS08UG4350 Mode: PUMP

S.No:	Description	Qty	Units	Cum. Qty	Remarks
1	M-20 RMC	8	Cum	8	-

Other Documents Enclosed:

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

fo K N INFRA

Customer Signature

Authorised Signatory

INWARD
MODI REALITY MALLAPUR
Ward No. 16899
MRN No 20241211024
Received By...

10.18	0	802	430	673	0	0	250	72	0	0	0	100	0	0	0	1.8	0	0	0
10.20	0	800	432	670	0	0	252	70	0	0	0	102	0	0	0	1.8	0	0	0

TOTAL

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY D.C. No: 0117 Date: 11-12-2024

Delivery Site:	MALLAPUR	Truck No:	TS08UG4354	Mode:	PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
2	M-20 RMC	8	Cum	16	-

Other Documents Enclosed:

1)	Driver Name:	B.SANTOSH
2)	Signature:	

Note: No alterations will be accepted without supplier's Customer Signatures alongwith reasons.

Received above material in good condition

for KN INFRA

Authorised Signatory

Customer Signature

MODI REALTY MALLAPUR LLP
Ward No. 16900
MRN No. 2024124024
Received By...

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0118** Date: **11-12-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG4353** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
3	M-20 RMC	8	Cum	24	-

Other Documents Enclosed:

For Office use only

1) Driver Name: **RAJ KUMAR**

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

for KN INFRA

Customer Signature

Authorised Signatory

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0119** Date: **11-12-2024**

Delivery Site: **MALLAPUR**

Truck No: **TS08UG5055** Mode: **PUMP**

S.No:	Description	Qty	Units	Cum. Qty	Remarks
-------	-------------	-----	-------	----------	---------

4	M-20 RMC	7	Cum	31	-
---	----------	---	-----	----	---

Other Documents Enclosed:

1)	Driver Name:	
2)	Signature:	

Note: No alterations will be accepted without supplier's signature.

Customer Signatures alongwith reasons:

Received above material in good condition

Customer Signature

Authorised Signatory

to K N INFRA

GLOBAL RMC
ENGINEER'S CONCRETE