

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:E Block	Towards OHT Bottom Slab use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	Towards OHT Bottom Slab use purpose
Requisition nos.:	20241214009	A. Estimated quantity:	60M3(M20)
PO nos.:	20241214011	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	16M3
	<i>Chand</i>	D. Difference (C-A)	44M3
	Sign of Project Manger		
	<i>Sharma</i>		

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	17.12.24	11:10	15:34	15:55	8	0272	19200	19410	+210			
2.	17.12.24	11:41	12:15	12:30	8	0273	19200	19200	0			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:					16		38400	38610	+210			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567



DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

Delivery Site: **MALLAPUR**

S.No: Description

1 M-20 RMC

Qty

8

Truck No: TS08UG5055

Mode: PUMP

Remarks

Cum

8

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

D.C. No:

0272

Date:

17-12-2024

Driver Name:

Signature:

For Office use only

fo K N INFRA

Authorised Signatory

MODI REALITY NATALAPUR
MRN NO: 2024/12/17/24
Signature: [Signature]
Accepted By: [Signature]


GLOBAL RMC
ENGINEER'S CONCRETE

DELIVERY CHALLAN
Customer Name: **GULMOHAR RESIDENCY**
D.C. No: **0273** Date: **17-12-2024**

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Customer Name: GULMOHAR RESIDENCY				D.C. No: 0273		Date: 17-12-2024	
Delivery Site: MALLAPUR				Truck No: TS08UG7853		Mode: PUMP	
S.No:	Description	Qty	Units	Cum	Cum. Qty	Remarks	
2	M-20 RMC	8			16		
Other Documents Enclosed: 1) _____ 2) _____ Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons. Received above material in good condition							
Driver Name: RAJ KUMAR				Signature: _____			
For Office use only							
Customer Signature				Authorized Signatory for K N INFRA			

MODI REALTY MALLAPUR
MRN No: 1694761279
2024/12/10
Received By: _____

10.48	0	802	432	670	0	0	250	72	0	0	0	0	162	0	0	0	1.8	0	0	0
10.50	0	800	430	672	0	0	250	70	0	0	0	0	162	0	0	0	1.8	0	0	0