

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	KN Infra	Slab no.:	Terrace VDF
Requisition nos.:	20241210014	A. Estimated quantity:	100 m3
PO nos.:	20241210014	B. Requisition quantity:	100 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	40 m3
	Sign of Project Manger	D. Difference (C-A)	60 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.01.25	11:20	11:27	11:32	8 cum	0242	19200	19360	160		-	-
2.	21.01.25	11:40	11:47	11:52	8 cum	0243	19200	19180	-20		-	-
3.	21.01.25	12:00	12:07	12:12	8 cum	0244	19200	18900	-300		-	-
4.	21.01.25	12:13	12:20	12:25	8 cum	0246	19200	19160	-40		-	-
5.	21.01.25	12:30	12:37	12:42	8 cum	0247	19200	19030	-170		-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.											-	-
Total:					40 cum							
Remarks	Partly material received to site . Don't Close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase/modiproperties.com and report-audit/modiproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.