

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 column-03 work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250118001	A. Estimated quantity:	280M3
PO nos.:	20250118001	B. Requisition quantity:	280M3
Sign of Security	Sign of Admin	C. Actual quantity poured	40M3
		D. Difference (C-A)	240M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28-01-2025	08:50	09:50	10:20	08m3	2362	19200	19300			
2	28-01-2025	09:10	10:10	10:30	08m3	2363	19200	19200			
3	28-01-2025	11:10	12:15	15:50	08m3	4752	19200	19450			
4	28-01-2025	11:53	12:50	13:10	08m3	2368	19200	19150	50		
5	28-01-2025	15:10	16:10	16:40	08m3	4764	19200	19250			
6											
7											
Total:					40m3		96000	96350	50		
Remarks		As per purchase order 280M3 but consumed 40M3 only.									

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

