

GMR Material delivery tracker

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
1	1062	☐	Divya Bai.K - Material not received, awaiting for MD approval.	20230821047	WO	Dewatering self priming monoblock pump -3phase-SP2HM-3HPPLUM8991	No
2	1064	☐	Divya Bai.K - Material not received, Awaiting for MD approval.	20230821046	WO	Swimming pool filter plant-- MiscEQPT2814	No
3	1066	☐	Divya Bai.K - Material not received, awaiting for MD approval.	20230821045	WO	Swimming pool filter plant-- MiscEQPT2814	No
4	1065	☐	Divya Bai.K - Material not received, awaiting for MD approval.	20230821044	WO	Swimming pool filter plant-- MiscEQPT2814	No
5	1094	☐	Divya Bai.K - Material received, MRN to be updated E block, 8th slab work under progress.	20240125031	Equipment	Lift--8paxEQPT2050	Fully delivered
6	1095	☐	Divya Bai.K - Work under progress.	20240214028	WO	Footing -ShutteringCONST-RCC7205	Partially delivered
7	1111	☐	Divya Bai.K - Work order, slab 8 under progress	20240313039	WO	Column 3-ShutteringCONST-RCC8809	Partially delivered
8	1114	☐	Divya Bai.K - Work order, slab 8 under progress	20240404031	WO	Slab 3-ShutteringCONST-RCC9623	Partially delivered
12	1185	☐	Divya Bai.K - PO closed with closure form.	20240612079	Miscellaneous	Electric bike--Misc-NosMISC1273	PO cancelled
13	1194	☐	Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821050	WO	ConsultancyFECH2785	No
14	1195	☐	Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821049	WO	Labour ChargesMISC4659	No
15	1196	☐	Divya Bai.K - Work order, material not received, awaiting for MD approval	20230821048	WO	SS Pool Ladder--MiscPLUM2427	No
16	1197	☐	Divya Bai.K - C - BLOCK material partially received, bal material to be received from supplier	20230619013	Equipment	Lift--6paxEQPT3710	Partially delivered
17	1198	☐	Divya Bai.K - G - BLOCK material partially received, bal material to be received from supplier.	20230619016	Equipment	Lift--6paxEQPT3710	Partially delivered
18	1199	☐	Divya Bai.K - Work under progress.	20240619043	WO	Column 8-Shuttering--sqmCONST-RCC7046	No
233	1281	☐	Divya Bai.K - Partially received, balance material not required.Please close the PO with closure form by next week.	20240813019	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
239	1287	☐	Divya Bai.K - As per site requirement supplier will arrange	20240813005	RMC	RMCC9497-RMC-RMC-M25---cum	Partially delivered

	Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
253	1303	☐	Divya Bai.K - Part material received, balance material not required please close the PO with closure form.	20240810048	Consumables	CONS7495-Consumables-Air Freshner---Misc-Nos	Partially delivered
329	1389	☐	Divya Bai.K - Part material received-balance material not required, please close PO with closure form by next week.	20240830039	Tiles	TILE6931-Tiles-Floor Tiles-Vitrified-Nitco Traventine Carolina-600x1200mm-Sqm	Partially delivered
383	1443	☐	Divya Bai.K - Partially delivered, balance as per site requirement supplier will delivered.	20240913049	RMC	RMCC9497-RMC-RMC-M25-cum	Partially delivered
390	1450	☐	Divya Bai.K - Part material received, please close PO with closure form.	20240917005	Tiles	TILE5842-Tiles-Wall & Floor Tiles-Ceramic-Nitco Country Almond - 300X300mm-Sqm	Partially delivered
396	1456	☐	Divya Bai.K - Invoice not received	20240919030	Miscellaneous	MISC1273-Miscellaneous-Electric bike--Misc-Nos.	Fully delivered
462		☐	Divya Bai.K - Work under progress.	20241008042	WO	CONST - CIVIL5245-Construction - Civil--External plastering 7--sqm	No
484		☐	Divya Bai.K - Part material received-balance material as per site requirement.	20241018006	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
490		☐	Divya Bai.K - Supplier arranging the material	20241022026	Building material	BUIL1521-Building Material-False Ceiling Plain-Gyp-sqm	No
545		☐	Divya Bai.K - Material not required at site, please close the PO with closure form.	20241105032	RMC	RMCC2936-RMC-RMC-M20-cum	PO cancelled
550		☐	Divya Bai.K - Material not required at site, please close the PO with closure form.	20241106045	RMC	RMCC2936-RMC-RMC-M20-cum	PO cancelled
581		☐	Divya Bai.K - Part material received-balance material not required at site.	20241120002	Cement	CEMT1830-Cement-OPC-53-50kg-Bag	Partially delivered
594		☐	Divya Bai.K - Rate mentioned wrong, please close the PO with closure form	20241127031	Hardware	HARD1916-Hardware-SS Screws-CSK Head-8x32mm-Nos.	PO cancelled
621		☐	Divya Bai.K - Material nit required, please close the PO with closure form.	20241207016	Tools	TOOL7173-Tools-Luppum Patti---Misc-Nos	No
625		☐	Divya Bai.K - Balance material not required, close the PO	20241207025	Plumbing	PLUM4547-Plumbing-PVC Rigid-Pipe-50mmx6000mm-Nos.	Partially delivered
627		☐	Divya Bai.K - Part material received, balance material not required. close PO	20241207029	Plumbing	PLUM4547-Plumbing-PVC Rigid-Pipe-50mmx6000mm-Nos.	Partially delivered
637		☐	Divya Bai.K - No stock at MHTR	20241210036	Doors	DOOR9498-Doors-Panel door-2Panel - 975Wx2025Hmmx32mm-Nos.	Partially delivered
649		☐	Divya Bai.K - Balance material reciving as per site requirement.	20241213017	Steel	STEL8523-Steel-Mild Steel-Cuplock Vertical-2500mm-Nos.	Partially delivered

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
651	☐	Divya Bai.K - Balance delivery by as per site requirement	20241214011	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
654	☐	Divya Bai.K - Supplier arranging the material.	20241216030	Building material	BUIL1521-Building Material-False Ceiling Plain-Gyp---sqm	No
656	☐	Divya Bai.K - Stock not available at supplier.	20241216065	Furniture	FUNF6128-Furniture & fixtures-Wet garbage can-green colour-120ltrs-Nos.	No
659	☐	Divya Bai.K - Delivery by 31.01.2025	20241217020	Tiles	TILE4827-Tiles-Floor Tiles-Vitrified-600X600mm-sqm	No
686	☐	Divya Bai.K - Advance payment pending	20241221035	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
687	☐	Divya Bai.K - Advance payment pending	20241221036	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
690	☐	Divya Bai.K - Supplier arranging the material	20241223016	Steel	STEL6916-Steel-Glass Balcony Railing-Stainless steel--900Hmm-Rmts	No
731	☐	Divya Bai.K - Balance material delivery by 31.01.2025	20250106037	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	Partially delivered
766	☐	Divya Bai.K - No stock at MHTR Rampally	20250116008	Sanitary	SACP7374-Sanitary CP-CP Angle Cock---Nos.	Partially delivered
767	☐	Divya Bai.K - delivery by 21-01-2025	20250116009	Sanitary	SACP6660-Sanitary CP-Concealed flush tank plate---Nos	Partially delivered
773	☐	Divya Bai.K - Delivery by next week	20250117031	Plumbing	PLUM7669-Plumbing-Air compressor Pump--1HP-Nos.	No
788	☐	Divya Bai.K - Delivery by 31.01.2025	20250120011	Tiles	TILE7752-Tiles-Floor Tiles-Vitrified-Nitco Bottochino Fiorito-600x1200mm-Sqm	No
789	☐	Divya Bai.K - Delivery by 31.01.2025	20250120012	Tiles	TILE4827-Tiles-Floor Tiles-Vitrified-600X600mm-sqm	No
790	☐	Divya Bai.K - Delivery by 31.01.2025	20250120014	Tiles	TILE5842-Tiles-Wall & Floor Tiles-Ceramic-Nitco Country Almond - 300X300mm-Sqm	No
791	☐	Divya Bai.K - Delivery by 31.01.2025	20250120015	Tiles	TILE4827-Tiles-Floor Tiles-Vitrified-600X600mm-sqm	No
798	☐	Divya Bai.K - Delivery by 31.01.2025	20250121001	Tiles	TILE3967-Tiles-Wall Tiles-Ceramic-Nitco Luna DK-250X375mm-Sqm	No
800	☐	Divya Bai.K - Delivery by 31.01.2025	20250121003	Steel	STEL1720-Steel-Binding Wire--20guage-Kgs	No
803	☐	Divya Bai.K - Advance payment pending	20250121010	Equipment	EQPT2980-Equipment-Sand Filter--misc-Nos.	No
804	☐	Divya Bai.K - Advance payment pending	20250121018	Equipment	EQPT2980-Equipment-Sand Filter--misc-Nos.	No
806	☐	Divya Bai.K - Delivery by 31.01.2025	20250121020	Plants	PLNT9547-Plants-Grass-Country Grass--Misc-Bags	No
814	☐	Divya Bai.K - Delivery by 31.01.2025	20250122017	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	No
815	☐	Divya Bai.K - Delivery by 31.01.2025	20250122018	Tiles	TILE9644-Tiles-Floor Tiles-Classic Wenge-200X1200mm-sqm	No

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
816	☐	Divya Bai.K - Delivery by 31.01.2025	20250122019	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	No
817	☐	Divya Bai.K - Delivery by 31.01.2025	20250122020	Tiles	TILE7752-Tiles-Floor Tiles-Vitrified-Nitco Bottochino Fiorito-600x1200mm-Sqm	No
818	☐	Divya Bai.K - Delivery by 31.01.2025	20250122021	Tiles	TILE5704-Tiles-Floor Tiles-Autumn Walnut-200X1200mm-sqm	No
819	☐	Divya Bai.K - Delivery by 31.01.2025	20250122022	Tiles	TILE1424-Tiles-Floor Tiles-Vitrified-Nitco Jaipur Panna-300X300mm-Sqm	No
824	☐	Divya Bai.K - Delivery by 31.01.2025	20250123026	Electrical	ELEC8990-Electrical-Copper Cable---4 Sqmm 4 Core-mts	No
825	☐	Divya Bai.K - Delivery by 30.01.2025	20250124006	Electrical	ELEC1988-Electrical-LED Tube Light-6500K-1200mmX20W-Nos.	Partially delivered
828	☐	Divya Bai.K - Balance material delivery by 31.01.2025	20250124019	Sanitary CP	SACP7374-Sanitary CP-CP Angle Cock---Nos.	Partially delivered
830	☐	Divya Bai.K - Delivery by 30.01.2025	20250124021	Electrical	ELEC4272-Electrical-Garden Spotlight-2700K-3W-Nos.	No
832	☐	Divya Bai.K - Delivery by 31.01.2025	20250124053	Tiles	TILE3294-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Off white-300X300mm-Sqm	No
833	☐	Divya Bai.K - Delivery by 31.01.2025	20250124054	Tiles	TILE9644-Tiles-Floor Tiles-Classic Wenge-200X1200mm-sqm	No
834	☐	Divya Bai.K - Delivery by 31-01-2025	20250124055	Tiles	TILE7752-Tiles-Floor Tiles-Vitrified-Nitco Bottochino Fiorito-600x1200mm-Sqm	No
835	☐	Divya Bai.K - Delivery by 31-01-2025	20250124056	Tiles	TILE8585-Tiles-Floor Tiles-Basalt Beige-600X1200mm-sqm	No
836	☐	Divya Bai.K - Delivery by 31-01-2025	20250124058	Tiles	TILE1424-Tiles-Floor Tiles-Vitrified-Nitco Jaipur Panna-300X300mm-Sqm	No
837	☐	Divya Bai.K - Delivery by 31-01-2025	20250124059	Tiles	TILE8293-Tiles-Floor Tiles-Vitrified-Nitco Maharaja Beige -300X300mm-Sqm	No
838	☐	Divya Bai.K - Delivery by 31-01-2025	20250124060	Tiles	TILE7752-Tiles-Floor Tiles-Vitrified-Nitco Bottochino Fiorito-600x1200mm-Sqm	No
839	☐	Divya Bai.K - Delivery by 31-01-2025	20250124061	Tiles	TILE5525-Tiles-Floor Tiles-Vitrified-Kajaria Williams Grey-600x1200mm-Sqm	No
840	☐	Divya Bai.K - Delivery by 31-01-2025	20250124062	Tiles	TILE5704-Tiles-Floor Tiles-Autumn Walnut-200X1200mm-sqm	No
841	☐	Divya Bai.K - Balance as per site requirement	20250124063	RMC	RMCC2936-RMC-RMC-M20-cum	Partially delivered
842	☐	Divya Bai.K - Delivery by 31.01.2025	20250125014	Windows	WIND6573-Windows-UPVC-French door Sliding with mesh--2400WX2100Hmm-Nos	No
843	☐	Divya Bai.K - under progress	20250125015	Steel	STEL1779-Steel-MS Grill- --1350X1200mm-Nos	No
844	☐	Divya Bai.K - Fabrication under progress	20250125016	Steel	STEL1779-Steel-MS Grill- --1350X1200mm-Nos	No
845	☐	Divya Bai.K - Fabrication under progress	20250125017	Steel	STEL1779-Steel-MS Grill- --1350X1200mm-Nos	No

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
846	☐	Divya Bai.K - Fabrication under progress	20250125018	Steel	STEL1779-Steel-MS Grill- --1350X1200mm--Nos	No
847	☐	Divya Bai.K - Fabrication under progress	20250125019	Steel	STEL1779-Steel-MS Grill- --1350X1200mm--Nos	No
849	☐	Divya Bai.K - Delivery by 30.01.2025	20250125023	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
850	☐	Divya Bai.K - Delivery by 30.01.2025	20250127005	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
851	☐	Divya Bai.K - Delivery by 30.01.2025	20250127006	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
852	☐	Divya Bai.K - Delivery by 30.01.2025	20250127007	Electrical	ELEC6180-Electrical-False Ceiling Down Lighter-2700K-8W-Nos.	No
854	☐	Divya Bai.K - Delivery by 30.01.2025	20250127009	Doors	DOOR2403-Doors-Internal beading-Salwood-2100Lx37.50Wx18.75Hmm-Nos.	No
855	☐	Divya Bai.K - Delivery by 30.01.2025	20250127010	Hardware	HARD3480-Hardware-SS Hinges-Per 1 piece-Misc-Nos.	No
856	☐	Divya Bai.K - Delivery by 30.01.2025	20250127011	Doors	DOOR2403-Doors-Internal beading-Salwood-2100Lx37.50Wx18.75Hmm-Nos.	No
857	☐	Divya Bai.K - Delivery by 30.01.2025	20250127012	Hardware	HARD3480-Hardware-SS Hinges-Per 1 piece-Misc-Nos.	No
858	☐	Divya Bai.K - Delivery by 30.01.2025	20250127013	Doors	DOOR2403-Doors-Internal beading-Salwood-2100Lx37.50Wx18.75Hmm-Nos.	No
859	☐	Divya Bai.K - Delivery by 30.01.2025	20250127014	Hardware	HARD3480-Hardware-SS Hinges-Per 1 piece-Misc-Nos.	No
860	☐	Divya Bai.K - Delivery by 30.01.2025	20250127015	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
861	☐	Divya Bai.K - Delivery by 31.01.2025	20250127017	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
862	☐	Divya Bai.K - Delivery by 30.01.2025	20250127019	Electrical	ELEC4374-Electrical-Insulation tapes---20nos-Boxes	No
863	☐	Divya Bai.K - Delivery by 30.01.2025	20250127024	Electrical	ELEC4050-Electrical-Aluminium Service wire-6sqmmX2core-90mtrs--Bundles	No
864	☐	Divya Bai.K - Delivery by 30.01.2025	20250128010	Hardware	HARD3480-Hardware-SS Hinges-Per 1 piece-Misc-Nos.	No
865	☐	Divya Bai.K - Delivery by 30.01.2025	20250128012	Hardware	HARD3480-Hardware-SS Hinges-Per 1 piece-Misc-Nos.	No
866	☐	Divya Bai.K - Delivery by 04.02.2025	20250128016	General Items	GENE6616-General Items-Recron---Nos.	No
867	☐	Divya Bai.K - Delivery by 04.02.2025	20250128017	Plumbing	PLUM5925-Plumbing-CPVC Conceled stop cock--20mm-Nos.	No
868	☐	Divya Bai.K - Delivery by 04.02.2025	20250128018	Sanitary CP	SACP4141-Sanitary CP-Concealed flush tank-Geberit-Nos-Nos.	No
869	☐	Divya Bai.K - Delivery by 04.02.2025	20250128019	Doors	DOOR2521-Doors-Door frame with threshold-WPC-760Wx2150Hmm-Nos.	No

Sl. No	Task completed	Action to be taken / Remarks / Latest comments	PO/WO No.	Item category	Item description/SKU	Material delivered?
870	☐	Divya Bai.K - Delivery by 04.02.2025	20250129006	Peripherals	COMP2957-Peripherals-Printer cable--Misc-Nos.	No
871	☐	Divya Bai.K - Delivery by 04.02.2025	20250129033	Electrical	ELEC2332-Electrical-Cable--2coreX1sqmm-mts	No
872	☐	Divya Bai.K - Delivery by 04.02.2025	20250129034	Plumbing	PLUM6944-Plumbing-Float switch-5m cable--Nos.	No
873	☐	Divya Bai.K - Delivery by 04.02.2025	20250130024	Building Material	BUIL7028-Building Material-Solid Block--150x200x300mm-Nos.	No
874	☐	Divya Bai.K - As per site requirement	20250130036	RMC	RMCC9497-RMC-RMC-M25---cum	No